**NAME OF WORK : IMPROVEMENTS AND RESTORATION OF ROAD IN WARD NO. 05 (PACKAGE 01) (PACKAGE CONSISTS OF 6 WORKS).**

# EMB

## First and Part Bill

# Measurement Sheet

# (Book No : 01)

CamScanner

BSMP (Ward No 05)

**BRUHAT BANGALORE MAHANAGARA PALIKE**

**NAME OF WORK:- Improvements and Restoration of Road in Ward No. 05 (Package 01) (Package Consists of 6 works).**

**MEASUREMENT SHEET**

**Measurements Taken On :**

**First And Part Bill**

| Chainage From | Chainage To | Description of Item | Unit | No | Length (m) | Breadth B1 | Breadth B2 | Breadth Avg B | Depth (m) | Quantity | Rate in RS. | Amount in RS. |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| Item no. 01 | | Earthwork excavation by manual means for roads, drains & similar works in ordinary soil excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specification and directions of the Engineer in charge. | | | | | | | | | | |
| | | | Cum | | | | | | | | | |
| | | Vide Total executed Quantity from premeasuremet Page no. 1 to 12. | | | | | | | | 1809.86 | | |
| | | **Total Executed Quantity** | | | | | | | | 1809.86 | | |
| | | **Tender Quantity** | | | | | | | | 3826.79 | | 379411.00 |
| | | **Now to be paid Quantity** | | | | | | | | 1809.86 | 209.68 | 379493.00 |
| Item no. 02 | | Removing and refixing stone slabs of drains and pointing in CM (1:3) complete as per specification and directions of the Engineer in charge. | | | | | | | | | | |
| | | | Sqm | | | | | | | | | |
| | | Vide Total executed Quantity from premeasuremet Page no. 13 to 20 | | | | | | | | 3591.95 | | |
| | | **Total Executed Quantity** | | | | | | | | 3591.95 | | |
| | | **Tender Quantity** | | | | | | | | 11256.60 | | |
| | | **Now to be paid Quantity** | | | | | | | | 3591.95 | 112.41 | 403771.00 |
| Item no. 03 | | Providing granite slabs of selected quality roughly dressed having a size of 7.5cms thick and fixed in cement mortar (1:6) including fixing curing etc., complete as per specification and directions of the Engineer in charge. | | | | | | | | | | |
| **Measurements taken on** | | | | | | | | | | | | |
| | | Katgenahalli | | | | | | | | | | |
| | | Muneshwara Provision Store | | | | | | | | | | |
| | | Kalidas Layout | | | | | | | | | | |
| | | 3rd Main Road | | | | | | | | | | |
| | | LHS | | | | | | | | | | |
| | | (From North to South) | | | | | | | | | | |
| 13.00 | 18.00 | | Sqm | 1 | 5.00 | 1.35 | 1.35 | 1.35 | | 6.75 | | |
| 24.00 | 30.00 | | Sqm | 1 | 6.00 | 1.35 | 1.35 | 1.35 | | 8.10 | | |
| 45.00 | 49.00 | | Sqm | 1 | 4.00 | 1.35 | 1.35 | 1.35 | | 5.40 | | |
| 57.00 | 60.00 | | Sqm | 1 | 3.00 | 1.35 | 1.35 | 1.35 | | 4.05 | | |
| 73.00 | 75.00 | | Sqm | 1 | 2.00 | 1.35 | 1.35 | 1.35 | | 2.70 | | |
| 83.00 | 89.00 | | Sqm | 1 | 6.00 | 1.35 | 1.35 | 1.35 | | 8.10 | | |
| 100.00 | 108.00 | | Sqm | 1 | 8.00 | 1.35 | 1.35 | 1.35 | | 10.80 | | |
| | | RHS | | | | | | | | | | |
| | | (From North to South) | | | | | | | | | | |
| 9.00 | 14.00 | | Sqm | 1 | 5.00 | 1.35 | 1.35 | 1.35 | | 6.75 | | |
| 23.00 | 32.00 | | Sqm | 1 | 9.00 | 1.35 | 1.35 | 1.35 | | 12.15 | | |
| 58.00 | 60.00 | | Sqm | 1 | 2.00 | 1.35 | 1.35 | 1.35 | | 2.70 | | |
| 64.00 | 68.00 | | Sqm | 1 | 4.00 | 1.35 | 1.35 | 1.35 | | 5.40 | | |
| 72.00 | 75.00 | | Sqm | 1 | 3.00 | 1.35 | 1.35 | 1.35 | | 4.05 | | |
| 85.00 | 90.00 | | Sqm | 1 | 5.00 | 1.35 | 1.35 | 1.35 | | 6.75 | | |
| 103.00 | 109.00 | | Sqm | 1 | 6.00 | 1.35 | 1.35 | 1.35 | | 8.10 | | |
| | | Cross Road - 2 | | | | | | | | | | |
| | | LHS | | | | | | | | | | |
| | | (From North to South) | | | | | | | | | | |
| 4.00 | 8.00 | | Sqm | 1 | 4.00 | 1.35 | 1.35 | 1.35 | | 5.40 | | |
| 14.00 | 16.00 | | Sqm | 1 | 2.00 | 1.35 | 1.35 | 1.35 | | 2.70 | | |
| 20.00 | 24.00 | | Sqm | 1 | 4.00 | 1.35 | 1.35 | 1.35 | | 5.40 | | |
| 29.00 | 30.00 | | Sqm | 1 | 1.00 | 1.35 | 1.35 | 1.35 | | 1.35 | | |
| 37.00 | 40.60 | | Sqm | 1 | 3.60 | 1.35 | 1.35 | 1.35 | | 4.86 | | |
| 44.10 | 49.00 | | Sqm | 1 | 4.90 | 1.35 | 1.35 | 1.35 | | 6.62 | | |
| 60.00 | 65.00 | | Sqm | 1 | 5.00 | 1.35 | 1.35 | 1.35 | | 6.75 | | |
| 72.00 | 75.00 | | Sqm | 1 | 3.00 | 1.35 | 1.35 | 1.35 | | 4.05 | | |
| 87.00 | 94.00 | | Sqm | 1 | 7.00 | 1.35 | 1.35 | 1.35 | | 9.45 | | |
| 104.00 | 106.00 | | Sqm | 1 | 2.00 | 1.35 | 1.35 | 1.35 | | 2.70 | | |
| 119.00 | 119.50 | | Sqm | 1 | 0.50 | 1.35 | 1.35 | 1.35 | | 0.68 | | |
| | | RHS | | | | | | | | | | |
| | | (From North to South) | | | | | | | | | | |
| 5.00 | 10.00 | | Sqm | 1 | 5.00 | 1.35 | 1.35 | 1.35 | | 6.75 | | |
| 15.00 | 15.00 | | Sqm | 1 | 0.00 | 1.35 | 1.35 | 1.35 | | 0.00 | | |
| 20.00 | 25.00 | | Sqm | 1 | 5.00 | 1.35 | 1.35 | 1.35 | | 6.75 | | |

155.25

CIVIL Prof. Sig Date BANGALORE

Contractor PMC

20/6/22

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Assistant Executive Engineer
ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

| Chainage From | Chainage To | Description of Item | Unit | No | Length (m) | Breadth B1 | Breadth B2 | Breadth Avg B | Depth (m) | Quantity | Rate in RS. | Amount in RS. |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| 32.00 | 36.00 | | Sqm | 1 | 4.00 | 1.35 | 1.35 | 1.35 | | 5.40 | | |
| 40.00 | 41.00 | | Sqm | 1 | 1.00 | 1.35 | 1.35 | 1.35 | | 1.35 | | |
| 46.00 | 50.00 | | Sqm | 1 | 4.00 | 1.35 | 1.35 | 1.35 | | 5.40 | | |
| 58.00 | 63.00 | | Sqm | 1 | 5.00 | 1.35 | 1.35 | 1.35 | | 6.75 | | |
| 72.00 | 76.00 | | Sqm | 1 | 4.00 | 1.35 | 1.35 | 1.35 | | 5.40 | | |
| 87.00 | 91.00 | | Sqm | 1 | 4.00 | 1.35 | 1.35 | 1.35 | | 5.40 | | |
| 101.00 | 106.00 | | Sqm | 1 | 5.00 | 1.35 | 1.35 | 1.35 | | 6.75 | | |
| | | M S Nagar | | | | | | | | | | |
| | | 11th A Cross/2nd Main Road | | | | | | | | | | |
| | | LHS | | | | | | | | | | |
| | | (From South to North) | | | | | | | | | | |
| 10.40 | 16.00 | | Sqm | 1 | 5.60 | 1.35 | 1.35 | 1.35 | | 7.56 | | |
| 27.00 | 30.00 | | Sqm | 1 | 3.00 | 1.35 | 1.35 | 1.35 | | 4.05 | | |
| 42.00 | 48.50 | | Sqm | 1 | 6.50 | 1.35 | 1.35 | 1.35 | | 8.78 | | |
| 58.90 | 61.00 | | Sqm | 1 | 2.10 | 1.35 | 1.35 | 1.35 | | 2.84 | | |
| | | RHS | | | | | | | | | | |
| | | (From South to North) | | | | | | | | | | |
| 13.00 | 18.00 | | Sqm | 1 | 5.00 | 1.35 | 1.35 | 1.35 | | 6.75 | | |
| 29.00 | 32.00 | | Sqm | 1 | 3.00 | 1.35 | 1.35 | 1.35 | | 4.05 | | |
| 40.00 | 46.00 | | Sqm | 1 | 6.00 | 1.35 | 1.35 | 1.35 | | 8.10 | | |
| 55.10 | 61.00 | | Sqm | 1 | 5.90 | 1.35 | 1.35 | 1.35 | | 7.97 | | |
| | | 11th Cross Road | | | | | | | | | | |
| | | RHS | | | | | | | | | | |
| | | (From South to North) | | | | | | | | | | |
| 11.00 | 14.00 | | Sqm | 1 | 3.00 | 1.35 | 1.35 | 1.35 | | 4.05 | | |
| 22.00 | 26.00 | | Sqm | 1 | 4.00 | 1.35 | 1.35 | 1.35 | | 5.40 | | |
| 37.20 | 41.00 | | Sqm | 1 | 3.80 | 1.35 | 1.35 | 1.35 | | 5.13 | | |
| 52.00 | 60.00 | | Sqm | 1 | 8.00 | 1.35 | 1.35 | 1.35 | | 10.80 | | |
| 63.00 | 69.00 | | Sqm | 1 | 6.00 | 1.35 | 1.35 | 1.35 | | 8.10 | | |
| 73.20 | 75.00 | | Sqm | 1 | 1.80 | 1.35 | 1.35 | 1.35 | | 2.43 | | |
| 80.00 | 84.00 | | Sqm | 1 | 4.00 | 1.35 | 1.35 | 1.35 | | 5.40 | | |
| 96.00 | 105.00 | | Sqm | 1 | 9.00 | 1.35 | 1.35 | 1.35 | | 12.15 | | |
| 114.00 | 119.00 | | Sqm | 1 | 5.00 | 1.35 | 1.35 | 1.35 | | 6.75 | | |
| 146.00 | 151.00 | | Sqm | 1 | 5.00 | 1.35 | 1.35 | 1.35 | | 6.75 | | |
| 165.00 | 166.00 | | Sqm | 1 | 1.00 | 1.35 | 1.35 | 1.35 | | 1.35 | | |
| | | 10th Cross Road | | | | | | | | | | |
| | | LHS | | | | | | | | | | |
| | | (From North to South) | | | | | | | | | | |
| 9.00 | 16.00 | | Sqm | 1 | 7.00 | 1.35 | 1.35 | 1.35 | | 9.45 | | |
| 27.40 | 29.00 | | Sqm | 1 | 1.60 | 1.35 | 1.35 | 1.35 | | 2.16 | | |
| 42.00 | 45.00 | | Sqm | 1 | 3.00 | 1.35 | 1.35 | 1.35 | | 4.05 | | |
| 58.00 | 61.00 | | Sqm | 1 | 3.00 | 1.35 | 1.35 | 1.35 | | 4.05 | | |
| 66.00 | 75.00 | | Sqm | 1 | 9.00 | 1.35 | 1.35 | 1.35 | | 12.15 | | |
| 80.00 | 90.50 | | Sqm | 1 | 10.50 | 1.35 | 1.35 | 1.35 | | 14.18 | | |
| 104.00 | 105.00 | | Sqm | 1 | 1.00 | 1.35 | 1.35 | 1.35 | | 1.35 | | |
| 115.00 | 118.00 | | Sqm | 1 | 3.00 | 1.35 | 1.35 | 1.35 | | 4.05 | | |
| 120.00 | 122.00 | | Sqm | 1 | 2.00 | 1.35 | 1.35 | 1.35 | | 2.70 | | |
| 131.00 | 136.00 | | Sqm | 1 | 5.00 | 1.35 | 1.35 | 1.35 | | 6.75 | | |
| 149.00 | 154.00 | | Sqm | 1 | 5.00 | 1.35 | 1.35 | 1.35 | | 6.75 | | |
| 164.70 | 165.00 | | Sqm | 1 | 0.30 | 1.35 | 1.35 | 1.35 | | 0.41 | | |
| | | RHS | | | | | | | | | | |
| | | (From North to South) | | | | | | | | | | |
| 6.00 | 15.00 | | Sqm | 1 | 9.00 | 1.35 | 1.35 | 1.35 | | 12.15 | | |
| 29.00 | 32.00 | | Sqm | 1 | 3.00 | 1.35 | 1.35 | 1.35 | | 4.05 | | |
| 40.00 | 45.00 | | Sqm | 1 | 5.00 | 1.35 | 1.35 | 1.35 | | 6.75 | | |
| 52.00 | 59.00 | | Sqm | 1 | 7.00 | 1.35 | 1.35 | 1.35 | | 9.45 | | |
| 71.20 | 76.00 | | Sqm | 1 | 4.80 | 1.35 | 1.35 | 1.35 | | 6.48 | | |
| 88.00 | 90.00 | | Sqm | 1 | 2.00 | 1.35 | 1.35 | 1.35 | | 2.70 | | |
| 101.30 | 105.00 | | Sqm | 1 | 3.70 | 1.35 | 1.35 | 1.35 | | 5.00 | | |
| 108.60 | 109.00 | | Sqm | 1 | 0.40 | 1.35 | 1.35 | 1.35 | | 0.54 | | |
| 116.00 | 118.00 | | Sqm | 1 | 2.00 | 1.35 | 1.35 | 1.35 | | 2.70 | | |
| 120.50 | 123.00 | | Sqm | 1 | 2.50 | 1.35 | 1.35 | 1.35 | | 3.38 | | |
| 135.00 | 140.00 | | Sqm | 1 | 5.00 | 1.35 | 1.35 | 1.35 | | 6.75 | | |
| 149.00 | 154.00 | | Sqm | 1 | 5.00 | 1.35 | 1.35 | 1.35 | | 6.75 | | |

289.58

CIVIL Dro Sig..... Date..... BANGALORE BBMP

Contractor

21/6/22

ಸಹಾಯಕ ಅಭಿಯಂತರರು Assistant Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು Assistant Executive Engineer

| Chainage From | Chainage To | Description of Item | Unit | No | Length (m) | Breadth B1 | Breadth B2 | Breadth Avg B | Depth (m) | Quantity | Rate in RS. | Amount in RS. |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| 164.60 | 165.00 | | Sqm | 1 | 0.40 | 1.35 | 1.35 | 1.35 | | 0.54 | | |
| | | 10th A Cross | | | | | | | | | | |
| | | LHS | | | | | | | | | | |
| | | (From North to South) | | | | | | | | | | |
| 13.00 | 18.00 | | Sqm | 1 | 5.00 | 1.35 | 1.35 | 1.35 | | 6.75 | | |
| 26.00 | 33.00 | | Sqm | 1 | 7.00 | 1.35 | 1.35 | 1.35 | | 9.45 | | |
| 45.00 | 48.00 | | Sqm | 1 | 3.00 | 1.35 | 1.35 | 1.35 | | 4.05 | | |
| 54.00 | 60.00 | | Sqm | 1 | 6.00 | 1.35 | 1.35 | 1.35 | | 8.10 | | |
| 67.10 | 75.00 | | Sqm | 1 | 7.90 | 1.35 | 1.35 | 1.35 | | 10.67 | | |
| 89.00 | 90.00 | | Sqm | 1 | 1.00 | 1.35 | 1.35 | 1.35 | | 1.35 | | |
| 102.00 | 105.00 | | Sqm | 1 | 3.00 | 1.35 | 1.35 | 1.35 | | 4.05 | | |
| 116.00 | 123.50 | | Sqm | 1 | 7.50 | 1.35 | 1.35 | 1.35 | | 10.13 | | |
| | | RHS | | | | | | | | | | |
| | | (From North to South) | | | | | | | | | | |
| 11.00 | 15.00 | | Sqm | 1 | 4.00 | 1.35 | 1.35 | 1.35 | | 5.40 | | |
| 27.00 | 34.00 | | Sqm | 1 | 7.00 | 1.35 | 1.35 | 1.35 | | 9.45 | | |
| 42.00 | 49.00 | | Sqm | 1 | 7.00 | 1.35 | 1.35 | 1.35 | | 9.45 | | |
| 57.00 | 62.00 | | Sqm | 1 | 5.00 | 1.35 | 1.35 | 1.35 | | 6.75 | | |
| 73.00 | 79.00 | | Sqm | 1 | 6.00 | 1.35 | 1.35 | 1.35 | | 8.10 | | |
| 86.00 | 94.00 | | Sqm | 1 | 8.00 | 1.35 | 1.35 | 1.35 | | 10.80 | | |
| 107.00 | 110.50 | | Sqm | 1 | 3.50 | 1.35 | 1.35 | 1.35 | | 4.73 | | |
| | | 2nd Main Road | | | | | | | | | | |
| | | LHS | | | | | | | | | | |
| | | (From West to East) | | | | | | | | | | |
| 13.00 | 17.00 | | Sqm | 1 | 4.00 | 1.35 | 1.35 | 1.35 | | 5.40 | | |
| 29.00 | 33.00 | | Sqm | 1 | 4.00 | 1.35 | 1.35 | 1.35 | | 5.40 | | |
| 41.00 | 48.00 | | Sqm | 1 | 7.00 | 1.35 | 1.35 | 1.35 | | 9.45 | | |
| 56.00 | 61.00 | | Sqm | 1 | 5.00 | 1.35 | 1.35 | 1.35 | | 6.75 | | |
| 72.10 | 79.00 | | Sqm | 1 | 6.90 | 1.35 | 1.35 | 1.35 | | 9.32 | | |
| 114.30 | 118.00 | | Sqm | 1 | 3.70 | 1.35 | 1.35 | 1.35 | | 5.00 | | |
| 127.00 | 129.00 | | Sqm | 1 | 2.00 | 1.35 | 1.35 | 1.35 | | 2.70 | | |
| 141.00 | 146.00 | | Sqm | 1 | 5.00 | 1.35 | 1.35 | 1.35 | | 6.75 | | |
| 184.00 | 191.00 | | Sqm | 1 | 7.00 | 1.35 | 1.35 | 1.35 | | 9.45 | | |
| | | RHS | | | | | | | | | | |
| | | (From West to East) | | | | | | | | | | |
| 11.20 | 17.50 | | Sqm | 1 | 6.30 | 1.35 | 1.35 | 1.35 | | 8.51 | | |
| 28.00 | 30.00 | | Sqm | 1 | 2.00 | 1.35 | 1.35 | 1.35 | | 2.70 | | |
| 40.50 | 49.20 | | Sqm | 1 | 8.70 | 1.35 | 1.35 | 1.35 | | 11.75 | | |
| 57.00 | 59.00 | | Sqm | 1 | 2.00 | 1.35 | 1.35 | 1.35 | | 2.70 | | |
| 74.00 | 78.00 | | Sqm | 1 | 4.00 | 1.35 | 1.35 | 1.35 | | 5.40 | | |
| 82.00 | 94.00 | | Sqm | 1 | 12.00 | 1.35 | 1.35 | 1.35 | | 16.20 | | |
| 103.00 | 109.00 | | Sqm | 1 | 6.00 | 1.35 | 1.35 | 1.35 | | 8.10 | | |
| 117.00 | 122.00 | | Sqm | 1 | 5.00 | 1.35 | 1.35 | 1.35 | | 6.75 | | |
| 179.00 | 182.00 | | Sqm | 1 | 3.00 | 1.35 | 1.35 | 1.35 | | 4.05 | | |
| | | 2nd Main Road To M S | | | | | | | | | | |
| | | LHS | | | | | | | | | | |
| | | (From West to East) | | | | | | | | | | |
| 9.20 | 17.00 | | Sqm | 1 | 7.80 | 1.35 | 1.35 | 1.35 | | 10.53 | | |
| 28.00 | 30.00 | | Sqm | 1 | 2.00 | 1.35 | 1.35 | 1.35 | | 2.70 | | |
| | | LHS | | | | | | | | | | |
| | | (From South to North) | | | | | | | | | | |
| 9.00 | 16.00 | | Sqm | 1 | 7.00 | 1.35 | 1.35 | 1.35 | | 9.45 | | |
| 25.00 | 32.00 | | Sqm | 1 | 7.00 | 1.35 | 1.35 | 1.35 | | 9.45 | | |
| 44.60 | 49.00 | | Sqm | 1 | 4.40 | 1.35 | 1.35 | 1.35 | | 5.94 | | |
| 56.00 | 61.00 | | Sqm | 1 | 5.00 | 1.35 | 1.35 | 1.35 | | 6.75 | | |
| 73.00 | 77.00 | | Sqm | 1 | 4.00 | 1.35 | 1.35 | 1.35 | | 5.40 | | |
| 100.50 | 104.00 | | Sqm | 1 | 3.50 | 1.35 | 1.35 | 1.35 | | 4.73 | | |
| 115.00 | 120.00 | | Sqm | 1 | 5.00 | 1.35 | 1.35 | 1.35 | | 6.75 | | |
| 129.00 | 136.00 | | Sqm | 1 | 7.00 | 1.35 | 1.35 | 1.35 | | 9.45 | | |
| 147.00 | 152.00 | | Sqm | 1 | 5.00 | 1.35 | 1.35 | 1.35 | | 6.75 | | |
| 160.00 | 168.20 | | Sqm | 1 | 8.20 | 1.35 | 1.35 | 1.35 | | 11.07 | | |
| 179.00 | 181.50 | | Sqm | 1 | 2.50 | 1.35 | 1.35 | 1.35 | | 3.38 | | |

328.46

CIVIL Dept Sig..... Date..... BANGALORE

Contractor PMC

ಸಹಾಯಕ ಅಭಿಯಂತರರು ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Assistant Engineer

ಸಹಾಯಕ ಅಭಿಯಂತರರು ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Assistant Engineer

| Chainage From | Chainage To | Description of Item | Unit | No | Length (m) | Breadth B1 | Breadth B2 | Breadth Avg B | Depth (m) | Quantity | Rate in RS. | Amount in RS. |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | | RHS | | | | | | | | | | |
| | | (From South to North) | | | | | | | | | | |
| 12.00 | 14.00 | | Sqm | 1 | 2.00 | 1.35 | 1.35 | 1.35 | | 2.70 | | |
| 22.00 | 30.00 | | Sqm | 1 | 8.00 | 1.35 | 1.35 | 1.35 | | 10.80 | | |
| 41.00 | 49.00 | | Sqm | 1 | 8.00 | 1.35 | 1.35 | 1.35 | | 10.80 | | |
| 56.00 | 63.00 | | Sqm | 1 | 7.00 | 1.35 | 1.35 | 1.35 | | 9.45 | | |
| 71.00 | 78.00 | | Sqm | 1 | 7.00 | 1.35 | 1.35 | 1.35 | | 9.45 | | |
| 85.00 | 89.00 | | Sqm | 1 | 4.00 | 1.35 | 1.35 | 1.35 | | 5.40 | | |
| 96.00 | 103.00 | | Sqm | 1 | 7.00 | 1.35 | 1.35 | 1.35 | | 9.45 | | |
| 118.00 | 120.00 | | Sqm | 1 | 2.00 | 1.35 | 1.35 | 1.35 | | 2.70 | | |
| 131.00 | 135.00 | | Sqm | 1 | 4.00 | 1.35 | 1.35 | 1.35 | | 5.40 | | |
| 148.00 | 153.00 | | Sqm | 1 | 5.00 | 1.35 | 1.35 | 1.35 | | 6.75 | | |
| 163.00 | 164.50 | | Sqm | 1 | 1.50 | 1.35 | 1.35 | 1.35 | | 2.03 | | |
| 178.00 | 181.00 | | Sqm | 1 | 3.00 | 1.35 | 1.35 | 1.35 | | 4.05 | | |
| | | LHS | | | | | | | | | | |
| | | (From East to West) | | | | | | | | | | |
| 13.00 | 19.00 | | Sqm | 1 | 6.00 | 1.35 | 1.35 | 1.35 | | 8.10 | | |
| 26.00 | 33.00 | | Sqm | 1 | 7.00 | 1.35 | 1.35 | 1.35 | | 9.45 | | |
| 44.00 | 46.00 | | Sqm | 1 | 2.00 | 1.35 | 1.35 | 1.35 | | 2.70 | | |
| | | RHS | | | | | | | | | | |
| | | (From East to West) | | | | | | | | | | |
| 7.50 | 14.00 | | Sqm | 1 | 6.50 | 1.35 | 1.35 | 1.35 | | 8.78 | | |
| 23.00 | 31.00 | | Sqm | 1 | 8.00 | 1.35 | 1.35 | 1.35 | | 10.80 | | |
| 44.50 | 45.00 | | Sqm | 1 | 0.50 | 1.35 | 1.35 | 1.35 | | 0.68 | | |
| | | 3A Cross Road | | | | | | | | | | |
| | | LHS | | | | | | | | | | |
| | | (From East to West) | | | | | | | | | | |
| 12.00 | 19.00 | | Sqm | 1 | 7.00 | 1.35 | 1.35 | 1.35 | | 9.45 | | |
| 29.00 | 30.50 | | Sqm | 1 | 1.50 | 1.35 | 1.35 | 1.35 | | 2.03 | | |
| | | RHS | | | | | | | | | | |
| | | (From East to West) | | | | | | | | | | |
| 9.00 | 15.00 | | Sqm | 1 | 6.00 | 1.35 | 1.35 | 1.35 | | 8.10 | | |
| 26.00 | 33.00 | | Sqm | 1 | 7.00 | 1.35 | 1.35 | 1.35 | | 9.45 | | |
| 41.30 | 43.00 | | Sqm | 1 | 1.70 | 1.35 | 1.35 | 1.35 | | 2.30 | | |
| | | LHS | | | | | | | | | | |
| | | (From North to South) | | | | | | | | | | |
| 10.40 | 16.00 | | Sqm | 1 | 5.60 | 1.35 | 1.35 | 1.35 | | 7.56 | | |
| | | RHS | | | | | | | | | | |
| | | (From North to South) | | | | | | | | | | |
| 8.40 | 14.00 | | Sqm | 1 | 5.60 | 1.35 | 1.35 | 1.35 | | 7.56 | | |
| | | 5th Cross Road | | | | | | | | | | |
| | | LHS | | | | | | | | | | |
| | | (From North to South) | | | | | | | | | | |
| 3.40 | 7.00 | | Sqm | 1 | 3.60 | 1.35 | 1.35 | 1.35 | | 4.86 | | |
| 13.00 | 18.00 | | Sqm | 1 | 5.00 | 1.35 | 1.35 | 1.35 | | 6.75 | | |
| 29.00 | 33.00 | | Sqm | 1 | 4.00 | 1.35 | 1.35 | 1.35 | | 5.40 | | |
| 44.00 | 46.00 | | Sqm | 1 | 2.00 | 1.35 | 1.35 | 1.35 | | 2.70 | | |
| | | RHS | | | | | | | | | | |
| | | (From North to South) | | | | | | | | | | |
| 5.00 | 9.00 | | Sqm | 1 | 4.00 | 1.35 | 1.35 | 1.35 | | 5.40 | | |
| 16.00 | 19.00 | | Sqm | 1 | 3.00 | 1.35 | 1.35 | 1.35 | | 4.05 | | |
| 28.00 | 34.00 | | Sqm | 1 | 6.00 | 1.35 | 1.35 | 1.35 | | 8.10 | | |
| 45.00 | 46.50 | | Sqm | 1 | 1.50 | 1.35 | 1.35 | 1.35 | | 2.03 | | |
| | | Anand Nagar | | | | | | | | | | |
| | | 1st Cross Road | | | | | | | | | | |
| | | Royal ACE Road | | | | | | | | | | |
| | | (From North to South) | | | | | | | | | | |
| 8.00 | 14.00 | | Sqm | 1 | 6.00 | 1.35 | 1.35 | 1.35 | | 8.10 | | |
| 17.00 | 24.00 | | Sqm | 1 | 7.00 | 1.35 | 1.35 | 1.35 | | 9.45 | | |
| 29.00 | 32.00 | | Sqm | 1 | 3.00 | 1.35 | 1.35 | 1.35 | | 4.05 | | |
| 41.00 | 46.00 | | Sqm | 1 | 5.00 | 1.35 | 1.35 | 1.35 | | 6.75 | | |

233.55

CIVIL Prof. Sig. Date. BANGALORE

Contractor PMC

23/6/22

Assistant Engineer

Assistant Executive Engineer

| Chainage From | Chainage To | Description of Item | Unit | No | Length (m) | Breadth B1 | Breadth B2 | Breadth Avg B | Depth (m) | Quantity | Rate in RS. | Amount in RS. |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| 56.00 | 62.00 | | Sqm | 1 | 6.00 | 1.35 | 1.35 | 1.35 | | 8.10 | | |
| 74.00 | 75.80 | | Sqm | 1 | 1.80 | 1.35 | 1.35 | 1.35 | | 2.43 | | |
| | | Hegde Nagara | | | | | | | | | | |
| | | Win Field Garden | | | | | | | | | | |
| | | LHS | | | | | | | | | | |
| | | 5th Cross Road (W1941) | | | | | | | | | | |
| | | (From South to North) | | | | | | | | | | |
| 8.00 | 13.00 | | Sqm | 1 | 5.00 | 1.35 | 1.35 | 1.35 | | 6.75 | | |
| 29.00 | 30.00 | | Sqm | 1 | 1.00 | 1.35 | 1.35 | 1.35 | | 1.35 | | |
| 36.00 | 44.00 | | Sqm | 1 | 8.00 | 1.35 | 1.35 | 1.35 | | 10.80 | | |
| 53.00 | 61.00 | | Sqm | 1 | 8.00 | 1.35 | 1.35 | 1.35 | | 10.80 | | |
| 74.00 | 75.00 | | Sqm | 1 | 1.00 | 1.35 | 1.35 | 1.35 | | 1.35 | | |
| 90.00 | 93.00 | | Sqm | 1 | 3.00 | 1.35 | 1.35 | 1.35 | | 4.05 | | |
| 101.00 | 105.00 | | Sqm | 1 | 4.00 | 1.35 | 1.35 | 1.35 | | 5.40 | | |
| 115.00 | 122.00 | | Sqm | 1 | 7.00 | 1.35 | 1.35 | 1.35 | | 9.45 | | |
| 134.00 | 135.00 | | Sqm | 1 | 1.00 | 1.35 | 1.35 | 1.35 | | 1.35 | | |
| 142.00 | 156.00 | | Sqm | 1 | 14.00 | 1.35 | 1.35 | 1.35 | | 18.90 | | |
| 167.00 | 170.00 | | Sqm | 1 | 3.00 | 1.35 | 1.35 | 1.35 | | 4.05 | | |
| 178.00 | 180.00 | | Sqm | 1 | 2.00 | 1.35 | 1.35 | 1.35 | | 2.70 | | |
| | | 6th Cross Road (W1935) | | | | | | | | | | |
| | | LHS | | | | | | | | | | |
| | | (From South to North) | | | | | | | | | | |
| 8.00 | 11.00 | | Sqm | 1 | 3.00 | 1.35 | 1.35 | 1.35 | | 4.05 | | |
| 18.00 | 20.00 | | Sqm | 1 | 2.00 | 1.35 | 1.35 | 1.35 | | 2.70 | | |
| 25.00 | 30.00 | | Sqm | 1 | 5.00 | 1.35 | 1.35 | 1.35 | | 6.75 | | |
| 44.00 | 55.00 | | Sqm | 1 | 11.00 | 1.35 | 1.35 | 1.35 | | 14.85 | | |
| 60.00 | 71.00 | | Sqm | 1 | 11.00 | 1.35 | 1.35 | 1.35 | | 14.85 | | |
| 90.00 | 98.00 | | Sqm | 1 | 8.00 | 1.35 | 1.35 | 1.35 | | 10.80 | | |
| 104.00 | 107.00 | | Sqm | 1 | 3.00 | 1.35 | 1.35 | 1.35 | | 4.05 | | |
| 116.00 | 119.00 | | Sqm | 1 | 3.00 | 1.35 | 1.35 | 1.35 | | 4.05 | | |
| 131.00 | 136.00 | | Sqm | 1 | 5.00 | 1.35 | 1.35 | 1.35 | | 6.75 | | |
| 144.00 | 151.80 | | Sqm | 1 | 7.80 | 1.35 | 1.35 | 1.35 | | 10.53 | | |
| | | 9th Cross Road | | | | | | | | | | |
| | | LHS | | | | | | | | | | |
| | | (From South to North) | | | | | | | | | | |
| 0.00 | 7.00 | | Sqm | 1 | 7.00 | 1.35 | 1.35 | 1.35 | | 9.45 | | |
| 12.00 | 15.90 | | Sqm | 1 | 3.90 | 1.35 | 1.35 | 1.35 | | 5.27 | | |
| 19.30 | 29.00 | | Sqm | 1 | 9.70 | 1.35 | 1.35 | 1.35 | | 13.10 | | |
| 34.00 | 43.00 | | Sqm | 1 | 9.00 | 1.35 | 1.35 | 1.35 | | 12.15 | | |
| 48.00 | 59.00 | | Sqm | 1 | 11.00 | 1.35 | 1.35 | 1.35 | | 14.85 | | |
| 66.00 | 71.00 | | Sqm | 1 | 5.00 | 1.35 | 1.35 | 1.35 | | 6.75 | | |
| 76.00 | 87.60 | | Sqm | 1 | 11.60 | 1.35 | 1.35 | 1.35 | | 15.66 | | |
| 89.60 | 94.00 | | Sqm | 1 | 4.40 | 1.35 | 1.35 | 1.35 | | 5.94 | | |
| 99.00 | 105.00 | | Sqm | 1 | 6.00 | 1.35 | 1.35 | 1.35 | | 8.10 | | |
| 105.00 | 114.70 | | Sqm | 1 | 9.70 | 1.35 | 1.35 | 1.35 | | 13.10 | | |
| 118.70 | 126.90 | | Sqm | 1 | 8.20 | 1.35 | 1.35 | 1.35 | | 11.07 | | |
| 126.90 | 137.90 | | Sqm | 1 | 11.00 | 1.35 | 1.35 | 1.35 | | 14.85 | | |
| | | Hegde Nagara | | | | | | | | | | |
| | | Win Field Garden | | | | | | | | | | |
| | | RHS | | | | | | | | | | |
| | | 5th Cross Road (W1941) | | | | | | | | | | |
| | | (From South to North) | | | | | | | | | | |
| 8.00 | 13.00 | | Sqm | 1 | 5.00 | 1.35 | 1.35 | 1.35 | | 6.75 | | |
| 29.00 | 30.00 | | Sqm | 1 | 1.00 | 1.35 | 1.35 | 1.35 | | 1.35 | | |
| 36.00 | 44.00 | | Sqm | 1 | 8.00 | 1.35 | 1.35 | 1.35 | | 10.80 | | |
| 53.00 | 61.00 | | Sqm | 1 | 8.00 | 1.35 | 1.35 | 1.35 | | 10.80 | | |
| 74.00 | 75.00 | | Sqm | 1 | 1.00 | 1.35 | 1.35 | 1.35 | | 1.35 | | |
| 90.00 | 93.00 | | Sqm | 1 | 3.00 | 1.35 | 1.35 | 1.35 | | 4.05 | | |
| 101.00 | 105.00 | | Sqm | 1 | 4.00 | 1.35 | 1.35 | 1.35 | | 5.40 | | |
| 115.00 | 122.00 | | Sqm | 1 | 7.00 | 1.35 | 1.35 | 1.35 | | 9.45 | | |
| 134.00 | 135.00 | | Sqm | 1 | 1.00 | 1.35 | 1.35 | 1.35 | | 1.35 | | |
| 142.00 | 156.00 | | Sqm | 1 | 14.00 | 1.35 | 1.35 | 1.35 | | 18.90 | | |
| 167.00 | 170.00 | | Sqm | 1 | 3.00 | 1.35 | 1.35 | 1.35 | | 4.05 | | |
| 178.00 | 180.00 | | Sqm | 1 | 2.00 | 1.35 | 1.35 | 1.35 | | 2.70 | | |

374.09

CIVIL Pro Sig..... Date..... BANGALORE

24/6/22

Contractor PMC

ಸಹಾಯಕ ಅಭಿಯಂತರರು Assistant Engineer ಬಿ.ಬಿ.ಎಂ.ಪಿ ಚಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಸಹಾಯಕ ಕಾರ್ಯ ಪಾಲಕ ಅಭಿಯಂತರರು Assistant Executive Engineer

| Chainage From | Chainage To | Description of Item | Unit | No | Length (m) | Breadth B1 | Breadth B2 | Breadth Avg B | Depth (m) | Quantity | Rate in RS. | Amount in RS. |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | | 6th Cross Road (W1935) | | | | | | | | | | |
| | | RHS | | | | | | | | | | |
| | | (From South to North) | | | | | | | | | | |
| 8.00 | 11.00 | | Sqm | 1 | 3.00 | 1.35 | 1.35 | 1.35 | | 4.05 | | |
| 18.00 | 20.00 | | Sqm | 1 | 2.00 | 1.35 | 1.35 | 1.35 | | 2.70 | | |
| 25.00 | 30.00 | | Sqm | 1 | 5.00 | 1.35 | 1.35 | 1.35 | | 6.75 | | |
| 44.00 | 55.00 | | Sqm | 1 | 11.00 | 1.35 | 1.35 | 1.35 | | 14.85 | | |
| 60.00 | 71.00 | | Sqm | 1 | 11.00 | 1.35 | 1.35 | 1.35 | | 14.85 | | |
| 90.00 | 98.00 | | Sqm | 1 | 8.00 | 1.35 | 1.35 | 1.35 | | 10.80 | | |
| 104.00 | 107.00 | | Sqm | 1 | 3.00 | 1.35 | 1.35 | 1.35 | | 4.05 | | |
| 116.00 | 119.00 | | Sqm | 1 | 3.00 | 1.35 | 1.35 | 1.35 | | 4.05 | | |
| 131.00 | 136.00 | | Sqm | 1 | 5.00 | 1.35 | 1.35 | 1.35 | | 6.75 | | |
| 144.00 | 151.80 | | Sqm | 1 | 7.80 | 1.35 | 1.35 | 1.35 | | 10.53 | | |
| | | 9th Cross Road | | | | | | | | | | |
| | | RHS | | | | | | | | | | |
| | | (From South to North) | | | | | | | | | | |
| 0.00 | 7.00 | | Sqm | 1 | 7.00 | 1.35 | 1.35 | 1.35 | | 9.45 | | |
| 12.00 | 15.90 | | Sqm | 1 | 3.90 | 1.35 | 1.35 | 1.35 | | 5.27 | | |
| 19.30 | 29.00 | | Sqm | 1 | 9.70 | 1.35 | 1.35 | 1.35 | | 13.10 | | |
| 34.00 | 43.00 | | Sqm | 1 | 9.00 | 1.35 | 1.35 | 1.35 | | 12.15 | | |
| 48.00 | 59.00 | | Sqm | 1 | 11.00 | 1.35 | 1.35 | 1.35 | | 14.85 | | |
| 66.00 | 71.00 | | Sqm | 1 | 5.00 | 1.35 | 1.35 | 1.35 | | 6.75 | | |
| 76.00 | 87.60 | | Sqm | 1 | 11.60 | 1.35 | 1.35 | 1.35 | | 15.66 | | |
| 89.60 | 94.00 | | Sqm | 1 | 4.40 | 1.35 | 1.35 | 1.35 | | 5.94 | | |
| 99.00 | 105.00 | | Sqm | 1 | 6.00 | 1.35 | 1.35 | 1.35 | | 8.10 | | |
| 105.00 | 114.70 | | Sqm | 1 | 9.70 | 1.35 | 1.35 | 1.35 | | 13.10 | | |
| 118.70 | 126.90 | | Sqm | 1 | 8.20 | 1.35 | 1.35 | 1.35 | | 11.07 | | |
| 126.90 | 137.90 | | Sqm | 1 | 11.00 | 1.35 | 1.35 | 1.35 | | 14.85 | | |
| | | Win field Garden | | | | | | | | | | |
| | | 8th Cross road | | | | | | | | | | |
| | | LHS | | | | | | | | | | |
| | | (From South to North) | | | | | | | | | | |
| 8.00 | 13.20 | | Sqm | 1 | 5.20 | 1.35 | 1.35 | 1.35 | | 7.02 | | |
| 41.00 | 43.00 | | Sqm | 1 | 2.00 | 1.35 | 1.35 | 1.35 | | 2.70 | | |
| 47.60 | 48.70 | | Sqm | 1 | 1.10 | 1.35 | 1.35 | 1.35 | | 1.49 | | |
| 59.60 | 63.00 | | Sqm | 1 | 3.40 | 1.35 | 1.35 | 1.35 | | 4.59 | | |
| 72.10 | 77.00 | | Sqm | 1 | 4.90 | 1.35 | 1.35 | 1.35 | | 6.62 | | |
| 85.60 | 89.60 | | Sqm | 1 | 4.00 | 1.35 | 1.35 | 1.35 | | 5.40 | | |
| 104.70 | 107.40 | | Sqm | 1 | 2.70 | 1.35 | 1.35 | 1.35 | | 3.65 | | |
| 116.70 | 119.60 | | Sqm | 1 | 2.90 | 1.35 | 1.35 | 1.35 | | 3.91 | | |
| 130.80 | 136.70 | | Sqm | 1 | 5.90 | 1.35 | 1.35 | 1.35 | | 7.96 | | |
| | | RHS | | | | | | | | | | |
| | | (From South to North) | | | | | | | | | | |
| 2.30 | 4.50 | | Sqm | 1 | 2.20 | 1.35 | 1.35 | 1.35 | | 2.97 | | |
| 23.40 | 26.40 | | Sqm | 1 | 3.00 | 1.35 | 1.35 | 1.35 | | 4.05 | | |
| 29.60 | 32.20 | | Sqm | 1 | 2.60 | 1.35 | 1.35 | 1.35 | | 3.51 | | |
| 41.70 | 44.70 | | Sqm | 1 | 3.00 | 1.35 | 1.35 | 1.35 | | 4.05 | | |
| 54.30 | 58.70 | | Sqm | 1 | 4.40 | 1.35 | 1.35 | 1.35 | | 5.94 | | |
| 69.60 | 76.70 | | Sqm | 1 | 7.10 | 1.35 | 1.35 | 1.35 | | 9.59 | | |
| 84.70 | 86.70 | | Sqm | 1 | 2.00 | 1.35 | 1.35 | 1.35 | | 2.70 | | |
| 114.80 | 117.80 | | Sqm | 1 | 3.00 | 1.35 | 1.35 | 1.35 | | 4.05 | | |
| 127.80 | 129.80 | | Sqm | 1 | 2.00 | 1.35 | 1.35 | 1.35 | | 2.70 | | |
| | | 7th Cross Road | | | | | | | | | | |
| | | LHS | | | | | | | | | | |
| | | (From South to North) | | | | | | | | | | |
| 23.20 | 25.20 | | Sqm | 1 | 2.00 | 1.35 | 1.35 | 1.35 | | 2.70 | | |
| 33.60 | 37.60 | | Sqm | 1 | 4.00 | 1.35 | 1.35 | 1.35 | | 5.40 | | |
| 47.20 | 51.20 | | Sqm | 1 | 4.00 | 1.35 | 1.35 | 1.35 | | 5.40 | | |
| 60.30 | 63.70 | | Sqm | 1 | 3.40 | 1.35 | 1.35 | 1.35 | | 4.59 | | |
| 73.20 | 78.70 | | Sqm | 1 | 5.50 | 1.35 | 1.35 | 1.35 | | 7.43 | | |
| 89.90 | 95.90 | | Sqm | 1 | 6.00 | 1.35 | 1.35 | 1.35 | | 8.10 | | |
| 105.70 | 109.30 | | Sqm | 1 | 3.60 | 1.35 | 1.35 | 1.35 | | 4.86 | | |
| 121.60 | 122.20 | | Sqm | 1 | 0.60 | 1.35 | 1.35 | 1.35 | | 0.81 | | |
| | | RHS | | | | | | | | | | |
| | | (From South to North) | | | | | | | | | | |
| 9.70 | 17.00 | | Sqm | 1 | 7.30 | 1.35 | 1.35 | 1.35 | | 9.86 | | |
| 26.00 | 32.50 | | Sqm | 1 | 6.50 | 1.35 | 1.35 | 1.35 | | 8.78 | | |
| 41.00 | 47.00 | | Sqm | 1 | 6.00 | 1.35 | 1.35 | 1.35 | | 8.10 | | |
| 57.00 | 64.00 | | Sqm | 1 | 7.00 | 1.35 | 1.35 | 1.35 | | 9.45 | | |

368.01

CIVIL Pro Sig..... Date..... BANGALORE

Contractor PMC

ಸಹಾಯಕ ಅಭಿಯಂತರರು Assistant Engineer 25/6/22

ಬಿ.ಬಿ.ಎಂ.ಪಿ ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಸಹಾಯಕ Assistant Executive Engineer ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರ

ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

| Chainage From | Chainage To | Description of Item | Unit | No | Length (m) | Breadth B1 | Breadth B2 | Breadth Avg B | Depth (m) | Quantity | Rate in RS. | Amount in RS. |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| 73.00 | 75.00 | | Sqm | 1 | 2.00 | 1.35 | 1.35 | 1.35 | | 2.70 | | |
| 90.00 | 91.70 | | Sqm | 1 | 1.70 | 1.35 | 1.35 | 1.35 | | 2.30 | | |
| 103.40 | 105.00 | | Sqm | 1 | 1.60 | 1.35 | 1.35 | 1.35 | | 2.16 | | |
| 120.00 | 126.00 | | Sqm | 1 | 6.00 | 1.35 | 1.35 | 1.35 | | 8.10 | | |
| 133.30 | 136.00 | | Sqm | 1 | 2.70 | 1.35 | 1.35 | 1.35 | | 3.64 | | |
| 148.00 | 154.30 | | Sqm | 1 | 6.30 | 1.35 | 1.35 | 1.35 | | 8.51 | | |
| 159.60 | 165.00 | | Sqm | 1 | 5.40 | 1.35 | 1.35 | 1.35 | | 7.29 | | 34.30 |
| | | **Total Executed Quantity** | | | | | | | | 1783.62 | | |
| | | **Tender Quantity** | | | | | | | | 5378.02 | | |
| | | **Now to be paid Quantity** | | | | | | | | 1783.62 | 749.42 | 1336681.00 |
| | | **Item no. 4** KSRB 4-1.3 : Providing and laying in position plain cement concrete of mix 1:4:8 with OPC cement @ 180kgs, with 40mm and down size graded granite metal coarse aggregates @0.85cum and fine aggregates @ 0.57cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, including cost of all materials, labour, HOM of machinery, curing complete as per specifications. Specification No. KBS 4.1, 4.2. (P.No.13, I.No. 4.3 ) | | | | | | | | | | |
| | | | Cum | | | | | | | | | |
| | | Vide Total executed Quantity from premeasuremet Page no. 21 to 22. | | | | | | | | | | |
| | | **Total Executed Quantity** | | | | | | | | 90.12 | | |
| | | **Tender Quantity** | | | | | | | | 103.74 | | 511520/- |
| | | **Now to be paid Quantity** | | | | | | | | 90.12 | 5675.99 | 511508.00 |
| | | **Item no. 05** Providing laying plain/ reinforced cement concrete for side Drains Using M20 nominal mix Concrete with OPC at 300kgs.With 20mm and Down size granite metal coarse aggregate at 0.69cum and fine aggregate at 0.43cum Machne mixed, well compacted for wall and Bottom including centering shuttering,cost of materials,HOM of Machinery,Curing Etc.,Complete Excluding cost of Steel as per morth MORTH specification | | | | | | | | | | |
| | | **Measurements taken on** | | | | | | | | | | |
| | | **Bottom Raft** | | | | | | | | | | |
| | | **Palanahalli Road** | | | | | | | | | | |
| | | **L.H.S** | | | | | | | | | | |
| | | **West To East** | | | | | | | | | | |
| 0.00 | 15.00 | | Cum | 1 | 15.00 | 0.90 | 0.90 | 0.90 | 0.15 | 2.03 | | |
| 15.00 | 30.00 | | Cum | 1 | 15.00 | 0.90 | 0.90 | 0.90 | 0.15 | 2.03 | | |
| 30.00 | 45.00 | | Cum | 1 | 15.00 | 0.90 | 0.90 | 0.90 | 0.15 | 2.03 | | |
| 45.00 | 60.00 | | Cum | 1 | 15.00 | 0.90 | 0.90 | 0.90 | 0.15 | 2.03 | | |
| 60.00 | 75.00 | | Cum | 1 | 15.00 | 0.90 | 0.90 | 0.90 | 0.15 | 2.03 | | |
| 75.00 | 90.00 | | Cum | 1 | 15.00 | 0.90 | 0.90 | 0.90 | 0.15 | 2.03 | | |
| 90.00 | 105.00 | | Cum | 1 | 15.00 | 1.00 | 1.00 | 1.00 | 0.15 | 2.25 | | |
| 105.00 | 112.35 | | Cum | 1 | 7.35 | 1.00 | 1.00 | 1.00 | 0.15 | 1.10 | | |
| 112.35 | 116.75 | Culvert | Cum | 0 | 0.00 | 1.00 | 1.00 | 1.00 | 0.15 | 0.00 | | |
| 116.75 | 126.75 | | Cum | 1 | 10.00 | 1.00 | 1.00 | 1.00 | 0.15 | 1.50 | | |
| | | R.H.S | | | | | | | | | | |
| | | West To East | | | | | | | | | | |
| 0.00 | 15.00 | | Cum | 1 | 15.00 | 0.90 | 0.90 | 0.90 | 0.15 | 2.03 | | |
| 15.00 | 30.00 | | Cum | 1 | 15.00 | 0.90 | 0.90 | 0.90 | 0.15 | 2.03 | | |
| 30.00 | 45.00 | | Cum | 1 | 15.00 | 0.90 | 0.90 | 0.90 | 0.15 | 2.03 | | |
| 45.00 | 60.00 | | Cum | 1 | 15.00 | 0.90 | 0.90 | 0.90 | 0.15 | 2.03 | | |
| 60.00 | 75.10 | | Cum | 1 | 15.10 | 0.90 | 0.90 | 0.90 | 0.15 | 2.04 | | |
| 75.10 | 80.75 | Culvert | Cum | 0 | 0.00 | 0.90 | 0.90 | 0.90 | 0.15 | 0.00 | | |
| 80.75 | 84.90 | | Cum | 1 | 4.15 | 0.90 | 0.90 | 0.90 | 0.15 | 0.56 | | |
| 84.90 | 90.35 | No Work | Cum | 0 | 0.00 | 0.90 | 0.90 | 0.90 | 0.15 | 0.00 | | |
| 90.35 | 105.35 | | Cum | 1 | 15.00 | 0.90 | 0.90 | 0.90 | 0.15 | 2.03 | | |
| 105.35 | 120.35 | | Cum | 1 | 15.00 | 0.90 | 0.90 | 0.90 | 0.15 | 2.03 | | |
| 120.35 | 125.35 | | Cum | 1 | 5.00 | 0.90 | 0.90 | 0.90 | 0.15 | 0.68 | | |
| | | Katgenahalli, Venkatappa Building To Medical Shop | | | | | | | | | | |
| | | R.H.S | | | | | | | | | | |
| | | West To East | | | | | | | | | | |
| 0.00 | 14.90 | | Cum | 1 | 14.90 | 0.90 | 0.90 | 0.90 | 0.15 | 2.01 | | |
| 14.90 | 21.50 | | Cum | 1 | 6.60 | 0.90 | 0.90 | 0.90 | 0.15 | 0.89 | | |
| 21.50 | 31.70 | | Cum | 1 | 10.20 | 0.90 | 0.90 | 0.90 | 0.15 | 1.38 | | |
| 31.70 | 46.70 | | Cum | 1 | 15.00 | 0.90 | 0.90 | 0.90 | 0.15 | 2.03 | | |
| 46.70 | 50.70 | | Cum | 1 | 4.00 | 0.90 | 0.90 | 0.90 | 0.15 | 0.54 | | |
| | | From Kamal House To Shiva House | | | | | | | | | | |
| | | R.H.S | | | | | | | | | | |
| | | North To South | | | | | | | | | | |
| 0.00 | 9.20 | | Cum | 1 | 9.20 | 0.90 | 0.90 | 0.90 | 0.15 | 1.24 | | |
| | | R.H.S | | | | | | | | | | |
| | | East To West | | | | | | | | | | |
| 0.00 | 15.00 | | Cum | 1 | 15.00 | 0.90 | 0.90 | 0.90 | 0.15 | 2.03 | | |
| 15.00 | 30.00 | | Cum | 1 | 15.00 | 0.90 | 0.90 | 0.90 | 0.15 | 2.03 | | |

44:56

CIVIL Pro Sig..... Date..... BANGALORE

Contractor

22/7/22

Assistant Engineer

ಸಹಾಯಕ ಅಭಿಯಂತರರು

ಬಿ.ಬಿ.ಎಂ.ಪಿ ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Assistant Executive Engineer

ಸಹಾಯಕ ಕಾರ್ಯ ನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು

ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

| Chainage From | Chainage To | Description of Item | Unit | No | Length (m) | Breadth B1 | Breadth B2 | Breadth Avg B | Depth (m) | Quantity | Rate in RS. | Amount in RS. |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| 30.00 | 33.75 | | Cum | 1 | 3.75 | 0.90 | 0.90 | 0.90 | 0.15 | 0.51 | | |
| | | R.H.S | | | | | | | | | | |
| | | South To North | | | | | | | | | | |
| 0.00 | 9.40 | | Cum | 1 | 9.40 | 0.90 | 0.90 | 0.90 | 0.15 | 1.27 | | |
| | | Sri Channa Keshava Swami Provision Store | | | | | | | | | | |
| | | L.H.S | | | | | | | | | | |
| | | North To South | | | | | | | | | | |
| 0.00 | 14.50 | | Cum | 1 | 14.50 | 0.75 | 0.75 | 0.75 | 0.15 | 1.63 | | |
| | | L.H.S | | | | | | | | | | |
| | | East To West | | | | | | | | | | |
| 0.00 | 15.00 | | Cum | 1 | 15.00 | 0.75 | 0.75 | 0.75 | 0.15 | 1.69 | | |
| 15.00 | 26.20 | | Cum | 1 | 11.20 | 0.75 | 0.75 | 0.75 | 0.15 | 1.26 | | |
| | | L.H.S | | | | | | | | | | |
| | | West To East | | | | | | | | | | |
| 0.00 | 4.90 | | Cum | 1 | 4.90 | 0.75 | 0.75 | 0.75 | 0.15 | 0.55 | | |
| | | L.H.S | | | | | | | | | | |
| | | South To North | | | | | | | | | | |
| 0.00 | 8.50 | | Cum | 1 | 8.50 | 0.75 | 0.75 | 0.75 | 0.15 | 0.96 | | |
| | | L.H.S | | | | | | | | | | |
| | | West To East | | | | | | | | | | |
| 0.00 | 13.20 | | Cum | 1 | 13.20 | 0.75 | 0.75 | 0.75 | 0.15 | 1.49 | | |
| | | Cross Road | | | | | | | | | | |
| | | South To North | | | | | | | | | | |
| 0.00 | 15.00 | | Cum | 1 | 15.00 | 0.75 | 0.75 | 0.75 | 0.15 | 1.69 | | |
| 15.00 | 30.20 | | Cum | 1 | 15.20 | 0.75 | 0.75 | 0.75 | 0.15 | 1.71 | | |
| | | Cross Road 1 | | | | | | | | | | |
| | | LHS | | | | | | | | | | |
| | | (From East to West) | | | | | | | | | | |
| 0.00 | 12.10 | | Cum | 1 | 12.10 | 0.90 | 0.90 | 0.90 | 0.15 | 1.63 | | |
| 12.10 | 27.10 | | Cum | 1 | 15.00 | 0.90 | 0.90 | 0.90 | 0.15 | 2.03 | | |
| 27.10 | 30.00 | | Cum | 1 | 2.90 | 0.90 | 0.90 | 0.90 | 0.15 | 0.39 | | |
| | | RHS | | | | | | | | | | |
| | | (From East to West) | | | | | | | | | | |
| 0.00 | 15.00 | | Cum | 1 | 15.00 | 0.90 | 0.90 | 0.90 | 0.15 | 2.03 | | |
| 15.00 | 29.80 | | Cum | 1 | 14.80 | 0.90 | 0.90 | 0.90 | 0.15 | 2.00 | | |
| | | Cross Road 2 | | | | | | | | | | |
| | | LHS | | | | | | | | | | |
| | | (From East to West) | | | | | | | | | | |
| 0.00 | 15.00 | | Cum | 1 | 15.00 | 0.90 | 0.90 | 0.90 | 0.15 | 2.03 | | |
| 15.00 | 30.00 | | Cum | 1 | 15.00 | 0.90 | 0.90 | 0.90 | 0.15 | 2.03 | | |
| 30.00 | 31.70 | | Cum | 1 | 1.70 | 0.90 | 0.90 | 0.90 | 0.15 | 0.23 | | |
| | | **Side wall** | | | | | | | | | | |
| | | Palanahalli Road | | | | | | | | | | |
| | | L.H.S | | | | | | | | | | |
| | | West To East | | | | | | | | | | |
| 0.00 | 15.00 | | Cum | 2 | 15.00 | 0.15 | 0.15 | 0.15 | 0.60 | 2.70 | | |
| 15.00 | 30.00 | | Cum | 2 | 15.00 | 0.15 | 0.15 | 0.15 | 0.60 | 2.70 | | |
| 30.00 | 45.00 | | Cum | 2 | 15.00 | 0.15 | 0.15 | 0.15 | 0.60 | 2.70 | | |
| 45.00 | 60.00 | | Cum | 2 | 15.00 | 0.15 | 0.15 | 0.15 | 0.60 | 2.70 | | |
| 60.00 | 75.00 | | Cum | 2 | 15.00 | 0.15 | 0.15 | 0.15 | 0.60 | 2.70 | | |
| 75.00 | 90.00 | | Cum | 2 | 15.00 | 0.15 | 0.15 | 0.15 | 0.60 | 2.70 | | |
| 90.00 | 105.00 | | Cum | 2 | 15.00 | 0.15 | 0.15 | 0.15 | 0.60 | 2.70 | | |
| 105.00 | 112.35 | | Cum | 2 | 7.35 | 0.15 | 0.15 | 0.15 | 0.60 | 1.32 | | |
| 112.35 | 116.75 | Culvert | Cum | 0 | 0.00 | 0.15 | 0.15 | 0.15 | 0.60 | 0.00 | | |
| 116.75 | 126.75 | | Cum | 2 | 10.00 | 0.15 | 0.15 | 0.15 | 0.60 | 1.80 | | |
| | | R.H.S | | | | | | | | | | |
| | | West To East | | | | | | | | | | |
| 0.00 | 15.00 | | Cum | 2 | 15.00 | 0.15 | 0.15 | 0.15 | 0.60 | 2.70 | | |
| 15.00 | 30.00 | | Cum | 2 | 15.00 | 0.15 | 0.15 | 0.15 | 0.60 | 2.70 | | |
| 30.00 | 45.00 | | Cum | 2 | 15.00 | 0.15 | 0.15 | 0.15 | 0.60 | 2.70 | | |
| 45.00 | 60.00 | | Cum | 2 | 15.00 | 0.15 | 0.15 | 0.15 | 0.60 | 2.70 | | |
| 60.00 | 75.10 | | Cum | 2 | 15.10 | 0.15 | 0.15 | 0.15 | 0.60 | 2.72 | | |
| 75.10 | 80.75 | Culvert | Cum | 0 | 0.00 | 0.15 | 0.15 | 0.15 | 0.60 | 0.00 | | |
| 80.75 | 84.90 | | Cum | 2 | 4.15 | 0.15 | 0.15 | 0.15 | 0.60 | 0.75 | | |
| 84.90 | 90.35 | No Work | Cum | 0 | 0.00 | 0.15 | 0.15 | 0.15 | 0.60 | 0.00 | | |
| 90.35 | 105.35 | | Cum | 2 | 15.00 | 0.15 | 0.15 | 0.15 | 0.60 | 2.70 | | |
| 105.35 | 120.35 | | Cum | 2 | 15.00 | 0.15 | 0.15 | 0.15 | 0.60 | 2.70 | | |

66.78

CIVIL Pro Sig..... Date..... BANGALORE

Contractor

23/7/22

Assistant Engineer

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Assistant Executive Engineer

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

CamScanner

| Chainage From | Chainage To | Description of Item | Unit | No | Length (m) | Breadth B1 | Breadth B2 | Breadth Avg B | Depth (m) | Quantity | Rate in RS. | Amount in RS. |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| 120.35 | 125.35 | | Cum | 2 | 5.00 | 0.15 | 0.15 | 0.15 | 0.60 | 0.90 | | |
| | | Katgenahalli, Venkatappa Building To Medical Shop | | | | | | | | | | |
| | | R.H.S | | | | | | | | | | |
| | | West To East | | | | | | | | | | |
| 0.00 | 14.90 | | Cum | 2 | 14.90 | 0.15 | 0.15 | 0.15 | 0.15 | 0.67 | | |
| 14.90 | 21.50 | | Cum | 2 | 6.60 | 0.15 | 0.15 | 0.15 | 0.50 | 0.99 | | |
| 21.50 | 31.70 | | Cum | 2 | 10.20 | 0.15 | 0.15 | 0.15 | 0.50 | 1.53 | | |
| 31.70 | 46.70 | | Cum | 2 | 15.00 | 0.15 | 0.15 | 0.15 | 0.50 | 2.25 | | |
| 46.70 | 50.70 | | Cum | 2 | 4.00 | 0.15 | 0.15 | 0.15 | 0.50 | 0.60 | | |
| | | From Kamal House To Shiva House | | | | | | | | | | |
| | | R.H.S | | | | | | | | | | |
| | | North To South | | | | | | | | | | |
| 0.00 | 9.20 | | Cum | 2 | 9.20 | 0.15 | 0.15 | 0.15 | 0.45 | 1.24 | | |
| | | R.H.S | | | | | | | | | | |
| | | East To West | | | | | | | | | | |
| 0.00 | 15.00 | | Cum | 2 | 15.00 | 0.15 | 0.15 | 0.15 | 0.45 | 2.03 | | |
| 15.00 | 30.00 | | Cum | 2 | 15.00 | 0.15 | 0.15 | 0.15 | 0.45 | 2.03 | | |
| 30.00 | 33.75 | | Cum | 2 | 3.75 | 0.15 | 0.15 | 0.15 | 0.45 | 0.51 | | |
| | | R.H.S | | | | | | | | | | |
| | | South To North | | | | | | | | | | |
| 0.00 | 9.40 | | Cum | 2 | 9.40 | 0.15 | 0.15 | 0.15 | 0.45 | 1.27 | | |
| | | Sri Channa Keshava Swami Provision Store | | | | | | | | | | |
| | | L.H.S | | | | | | | | | | |
| | | North To South | | | | | | | | | | |
| 0.00 | 14.50 | | Cum | 2 | 14.50 | 0.15 | 0.15 | 0.15 | 0.45 | 1.96 | | |
| | | L.H.S | | | | | | | | | | |
| | | East To West | | | | | | | | | | |
| 0.00 | 15.00 | | Cum | 2 | 15.00 | 0.15 | 0.15 | 0.15 | 0.45 | 2.03 | | |
| 15.00 | 26.20 | | Cum | 2 | 11.20 | 0.15 | 0.15 | 0.15 | 0.45 | 1.51 | | |
| | | L.H.S | | | | | | | | | | |
| | | West To East | | | | | | | | | | |
| 0.00 | 4.90 | | Cum | 2 | 4.90 | 0.15 | 0.15 | 0.15 | 0.45 | 0.66 | | |
| | | L.H.S | | | | | | | | | | |
| | | South To North | | | | | | | | | | |
| 0.00 | 8.50 | | Cum | 2 | 8.50 | 0.15 | 0.15 | 0.15 | 0.45 | 1.15 | | |
| | | L.H.S | | | | | | | | | | |
| | | West To East | | | | | | | | | | |
| 0.00 | 13.20 | | Cum | 2 | 13.20 | 0.15 | 0.15 | 0.15 | 0.45 | 1.78 | | |
| | | Cross Road | | | | | | | | | | |
| | | South To North | | | | | | | | | | |
| 0.00 | 15.00 | | Cum | 2 | 15.00 | 0.15 | 0.15 | 0.15 | 0.45 | 2.03 | | |
| 15.00 | 30.20 | | Cum | 2 | 15.20 | 0.15 | 0.15 | 0.15 | 0.45 | 2.05 | | |
| | | Cross Road 1 | | | | | | | | | | |
| | | LHS | | | | | | | | | | |
| | | (From East to West) | | | | | | | | | | |
| 0.00 | 12.10 | | Cum | 2 | 12.10 | 0.15 | 0.15 | 0.15 | 0.60 | 2.18 | | |
| 12.10 | 27.10 | | Cum | 2 | 15.00 | 0.15 | 0.15 | 0.15 | 0.60 | 2.70 | | |
| 27.10 | 30.00 | | Cum | 2 | 2.90 | 0.15 | 0.15 | 0.15 | 0.60 | 0.52 | | |
| | | RHS | | | | | | | | | | |
| | | (From East to West) | | | | | | | | | | |
| 0.00 | 15.00 | | Cum | 2 | 15.00 | 0.15 | 0.15 | 0.15 | 0.60 | 2.70 | | |
| 15.00 | 29.80 | | Cum | 2 | 14.80 | 0.15 | 0.15 | 0.15 | 0.60 | 2.66 | | |
| | | Cross Road 2 | | | | | | | | | | |
| | | LHS | | | | | | | | | | |
| | | (From East to West) | | | | | | | | | | |
| 0.00 | 15.00 | | Cum | 2 | 15.00 | 0.15 | 0.15 | 0.15 | 0.60 | 2.70 | | |
| 15.00 | 30.00 | | Cum | 2 | 15.00 | 0.15 | 0.15 | 0.15 | 0.60 | 2.70 | | |
| 30.00 | 31.70 | | Cum | 2 | 1.70 | 0.15 | 0.15 | 0.15 | 0.60 | 0.31 | | 43.64 |
| | | | | | | | | | Sub total | 154.99 | | |
| | | **Culvert** | | | | | | | | | | |
| | | **Bottom Raft** | | | | | | | | | | |
| | | Cross Road | | | | | | | | | | |
| | | RHS | | | | | | | | | | |
| | | East To West | | | | | | | | | | |
| | | | Cum | 1 | 6.30 | 1.20 | 1.20 | 1.20 | 0.20 | 1.51 | | |

1.51

CIVIL Pro Sig Date BANGALORE

Contractor

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Assistant Executive Engineer
ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರ
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

CamScanner

| Chainage From | Chainage To | Description of Item | Unit | No | Length (m) | Breadth B1 | Breadth B2 | Breadth Avg B | Depth (m) | Quantity | Rate in RS. | Amount in RS. |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | | Palanahalli main Road | | | | | | | | | | |
| | | LHS | Cuim | 1 | 4.40 | 1.20 | 1.20 | 1.20 | 0.20 | 1.06 | | |
| | | RHS | Cuim | 1 | 5.65 | 1.20 | 1.20 | 1.20 | 0.20 | 1.36 | | |
| | | 2nd main Bande Road | | | | | | | | | | |
| | | | Cum | 1 | 8.40 | 1.20 | 1.20 | 1.20 | 0.20 | 2.02 | | |
| | | Masjid Road | | | | | | | | | | |
| | | | Cum | 1 | 3.60 | 1.50 | 1.50 | 1.50 | 0.20 | 1.08 | | |
| | | Kodigenahalli government School Road | | | | | | | | | | |
| | | | Cum | 1 | 6.70 | 1.20 | 1.20 | 1.20 | 0.20 | 1.61 | | |
| | | **Side Wall** | | | | | | | | | | |
| | | Cross Road | | | | | | | | | | |
| | | RHS | | | | | | | | | | |
| | | East To West | | | | | | | | | | |
| | | | Cum | 2 | 6.30 | 0.20 | 0.20 | 0.20 | 0.60 | 1.51 | | |
| | | Palanahalli main Road | | | | | | | | | | |
| | | LHS | Cuim | 2 | 4.40 | 0.20 | 0.20 | 0.20 | 0.60 | 1.06 | | |
| | | RHS | Cuim | 2 | 5.65 | 0.20 | 0.20 | 0.20 | 0.60 | 1.36 | | |
| | | 2nd main Bande Road | | | | | | | | | | |
| | | | Cum | 2 | 8.40 | 0.20 | 0.20 | 0.20 | 0.90 | 3.02 | | |
| | | Masjid Road | | | | | | | | | | |
| | | | Cum | 2 | 3.60 | 0.20 | 0.20 | 0.20 | 0.90 | 1.30 | | |
| | | Kodigenahalli government School Road | | | | | | | | | | |
| | | | Cum | 2 | 6.70 | 0.20 | 0.20 | 0.20 | 0.90 | 2.41 | | 17.72 |
| | | | | | | | | | Sub total | 19.28 | | |
| | | **Total Executed Quantity** | | | | | | | | 174.27 | | |
| | | **Tender Quantity** | | | | | | | | 208.73 | | 1306541.00 |
| | | **Now to be paid Quantity** | | | | | | | | 174.27 | 7497.22 | 1306552.00 |
| Item no. 06 | | Providing T.M.T bars Fe 500 steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications. | | | | | | | | | | |
| | | | Sqm | | | | | | | | | |
| | | Vide Total executed Quantity from premeasuremet Page no. 23 C9/Column 1 to 3 | | | | | | | | 11.10 | | |
| | | | | | | | | | | 11.10 | | |
| | | **Total Executed Quantity** | | | | | | | | 14.04 | | 898524.00 |
| | | **Tender Quantity** | | | | | | | | 11.10 | 80948.07 | 898349.00 |
| | | **Now to be paid Quantity** | | | | | | | | | | |
| Item no. 7 | | Providing and Fixing pre cast covering Slab made out of CC 1:2:4 with 10cm thick and Finishing cutting ,including form work,curing,including cost of alll materials, labour,hire charges of machinery,loading,unloading,lead and lift, transportation etc ,copmplete. (Data Rate) | | | | | | | | | | |
| **Measurements taken on** | | | | | | | | | | | | |
| | | Palanahalli Road | | | | | | | | | | |
| | | L.H.S | | | | | | | | | | |
| | | West To East | | | | | | | | | | |
| 0.00 | 15.00 | | Sqm | 1 | 15.00 | 0.90 | 0.90 | 0.90 | | 13.50 | | |
| 15.00 | 30.00 | | Sqm | 1 | 15.00 | 0.90 | 0.90 | 0.90 | | 13.50 | | |
| 30.00 | 45.00 | | Sqm | 1 | 15.00 | 0.90 | 0.90 | 0.90 | | 13.50 | | |
| 45.00 | 60.00 | | Sqm | 1 | 15.00 | 0.90 | 0.90 | 0.90 | | 13.50 | | |
| 60.00 | 75.00 | | Sqm | 1 | 15.00 | 0.90 | 0.90 | 0.90 | | 13.50 | | |
| 75.00 | 90.00 | | Sqm | 1 | 15.00 | 0.90 | 0.90 | 0.90 | | 13.50 | | |
| 90.00 | 105.00 | | Sqm | 1 | 15.00 | 1.00 | 1.00 | 1.00 | | 15.00 | | |
| 105.00 | 112.35 | | Sqm | 1 | 7.35 | 1.00 | 1.00 | 1.00 | | 7.35 | | |
| 112.35 | 116.75 | Culvert | Sqm | 0 | 0.00 | 1.00 | 1.00 | 1.00 | | 0.00 | | |
| 116.75 | 126.75 | | Sqm | 1 | 10.00 | 1.00 | 1.00 | 1.00 | | 10.00 | | |
| | | R.H.S | | | | | | | | | | |
| | | West To East | | | | | | | | | | |
| 0.00 | 15.00 | | Sqm | 1 | 15.00 | 0.90 | 0.90 | 0.90 | | 13.50 | | |
| 15.00 | 30.00 | | Sqm | 1 | 15.00 | 0.90 | 0.90 | 0.90 | | 13.50 | | |
| 30.00 | 45.00 | | Sqm | 1 | 15.00 | 0.90 | 0.90 | 0.90 | | 13.50 | | |

167.35

CIVIL Pro BANGALORE Sig Date

Contractor PMC

24/7/22 Assistant Engineer

24/7/22 Assistant Executive Engineer

| Chainage From | Chainage To | Description of Item | Unit | No | Length (m) | Breadth B1 | Breadth B2 | Breadth Avg B | Depth (m) | Quantity | Rate in RS. | Amount in RS. |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| 45.00 | 60.00 | | Sqm | 1 | 15.00 | 0.90 | 0.90 | 0.90 | | 13.50 | | |
| 60.00 | 75.10 | | Sqm | 1 | 15.10 | 0.90 | 0.90 | 0.90 | | 13.59 | | |
| 75.10 | 80.75 | Culvert | Sqm | 0 | 0.00 | 0.90 | 0.90 | 0.90 | | 0.00 | X | |
| 80.75 | 84.90 | | Sqm | 1 | 4.15 | 0.90 | 0.90 | 0.90 | | 3.74 | | |
| 84.90 | 90.35 | No Work | Sqm | 0 | 0.00 | 0.90 | 0.90 | 0.90 | | 0.00 | X | |
| 90.35 | 105.35 | | Sqm | 1 | 15.00 | 0.90 | 0.90 | 0.90 | | 13.50 | | |
| 105.35 | 120.35 | | Sqm | 1 | 15.00 | 0.90 | 0.90 | 0.90 | | 13.50 | | |
| 120.35 | 125.35 | | Sqm | 1 | 5.00 | 0.90 | 0.90 | 0.90 | | 4.50 | | |
| | | Katgenahalli, Venkatappa Building To Medical Shop | | | | | | | | | | |
| | | R.H.S | | | | | | | | | | |
| | | West To East | | | | | | | | | | |
| 0.00 | 14.90 | | Sqm | 1 | 14.90 | 0.90 | 0.90 | 0.90 | | 13.41 | | |
| 14.90 | 21.50 | | Sqm | 1 | 6.60 | 0.90 | 0.90 | 0.90 | | 5.94 | | |
| 21.50 | 31.70 | | Sqm | 1 | 10.20 | 0.90 | 0.90 | 0.90 | | 9.18 | | |
| 31.70 | 46.70 | | Sqm | 1 | 15.00 | 0.90 | 0.90 | 0.90 | | 13.50 | | |
| 46.70 | 50.70 | | Sqm | 1 | 4.00 | 0.90 | 0.90 | 0.90 | | 3.60 | | |
| | | From Kamal House To Shiva House | | | | | | | | | | |
| | | R.H.S | | | | | | | | | | |
| | | North To South | | | | | | | | | | |
| 0.00 | 9.20 | | Sqm | 1 | 9.20 | 0.90 | 0.90 | 0.90 | | 8.28 | | |
| | | R.H.S | | | | | | | | | | |
| | | East To West | | | | | | | | | | |
| 0.00 | 15.00 | | Sqm | 1 | 15.00 | 0.90 | 0.90 | 0.90 | | 13.50 | | |
| 15.00 | 30.00 | | Sqm | 1 | 15.00 | 0.90 | 0.90 | 0.90 | | 13.50 | | |
| 30.00 | 33.75 | | Sqm | 1 | 3.75 | 0.90 | 0.90 | 0.90 | | 3.38 | | |
| | | R.H.S | | | | | | | | | | |
| | | South To North | | | | | | | | | | |
| 0.00 | 9.40 | | Sqm | 1 | 9.40 | 0.90 | 0.90 | 0.90 | | 8.46 | | |
| | | Sri Channa Keshava Swami Provision Store | | | | | | | | | | |
| | | L.H.S | | | | | | | | | | |
| | | North To South | | | | | | | | | | |
| 0.00 | 14.50 | | Sqm | 1 | 14.50 | 0.75 | 0.75 | 0.75 | | 10.88 | | |
| | | L.H.S | | | | | | | | | | |
| | | East To West | | | | | | | | | | |
| 0.00 | 15.00 | | Sqm | 1 | 15.00 | 0.75 | 0.75 | 0.75 | | 11.25 | | |
| 15.00 | 26.20 | | Sqm | 1 | 11.20 | 0.75 | 0.75 | 0.75 | | 8.40 | | |
| | | L.H.S | | | | | | | | | | |
| | | West To East | | | | | | | | | | |
| 0.00 | 4.90 | | Sqm | 1 | 4.90 | 0.75 | 0.75 | 0.75 | | 3.68 | | |
| | | L.H.S | | | | | | | | | | |
| | | South To North | | | | | | | | | | |
| 0.00 | 8.50 | | Sqm | 1 | 8.50 | 0.75 | 0.75 | 0.75 | | 6.38 | | |
| 0.00 | 0.00 | L.H.S | | | | | | | | | | |
| 0.00 | 0.00 | West To East | | | | | | | | | | |
| 0.00 | 13.20 | | Sqm | 1 | 13.20 | 0.75 | 0.75 | 0.75 | | 9.90 | | |
| | | Cross Road | | | | | | | | | | |
| | | South To North | | | | | | | | | | |
| 0.00 | 15.00 | | Sqm | 1 | 15.00 | 0.75 | 0.75 | 0.75 | | 11.25 | | |
| 15.00 | 30.20 | | Sqm | 1 | 15.20 | 0.75 | 0.75 | 0.75 | | 11.40 | | |
| | | Cross Road 1 | | | | | | | | | | |
| | | LHS | | | | | | | | | | |
| | | (From East to West) | | | | | | | | | | |
| 0.00 | 12.10 | BS Slab | Sqm | 1 | 0.00 | 0.90 | 0.90 | 0.90 | | 0.00 | X | |
| 12.10 | 27.10 | | Sqm | 1 | 15.00 | 0.90 | 0.90 | 0.90 | | 13.50 | | |
| 27.10 | 30.00 | | Sqm | 1 | 2.90 | 0.90 | 0.90 | 0.90 | | 2.61 | | |
| | | RHS | | | | | | | | | | |
| | | (From East to West) | | | | | | | | | | |
| 0.00 | 15.00 | | Sqm | 1 | 15.00 | 0.90 | 0.90 | 0.90 | | 13.50 | | |
| 15.00 | 29.80 | | Sqm | 1 | 14.80 | 0.90 | 0.90 | 0.90 | | 13.32 | | |
| | | Vinayak nagar | | | | | | | | | | |
| | | 6thB Main Road | | | | | | | | | | |
| | | LHS | | | | | | | | | | |
| | | South to North | | | | | | | | | | |
| 0.00 | 15.00 | | Sqm | 1 | 15.00 | 0.90 | 0.90 | 0.90 | | 13.50 | | |
| 15.00 | 28.70 | | Sqm | 1 | 13.70 | 0.90 | 0.90 | 0.90 | | 12.33 | | |

CIVIL PTO Sig..... Date..... BANGALORE

283/46

Assistant Engineer

Assistant Executive Engineer

| Chainage From | Chainage To | Description of Item | Unit | No | Length (m) | Breadth B1 | Breadth B2 | Breadth Avg B | Depth (m) | Quantity | Rate in RS. | Amount in RS. |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| 28.70 | 43.70 | BS Slab | Sqm | 1 | 0.00 | 0.90 | 0.90 | 0.90 | | 0.00 | | |
| 43.70 | 55.30 | BS Slab | Sqm | 1 | 0.00 | 0.90 | 0.90 | 0.90 | | 0.00 | | |
| 55.30 | 62.60 | | Sqm | 1 | 7.30 | 0.90 | 0.90 | 0.90 | | 6.57 | | |
| 62.60 | 77.60 | BS Slab | Sqm | 1 | 0.00 | 0.90 | 0.90 | 0.90 | | 0.00 | | |
| 77.60 | 90.00 | BS Slab | Sqm | 1 | 0.00 | 0.90 | 0.90 | 0.90 | | 0.00 | | |
| 90.00 | 93.70 | | Sqm | 1 | 3.70 | 0.90 | 0.90 | 0.90 | | 3.33 | | |
| 93.70 | 99.10 | BS Slab | Sqm | 1 | 0.00 | 0.90 | 0.90 | 0.90 | | 0.00 | | |
| 99.10 | 107.40 | | Sqm | 1 | 8.30 | 0.90 | 0.90 | 0.90 | | 7.47 | | |
| | | LHS | | | | | | | | | | |
| | | South to North | | | | | | | | | | |
| 0.00 | 15.00 | | Sqm | 1 | 15.00 | 0.90 | 0.90 | 0.90 | | 13.50 | | |
| 15.00 | 16.10 | | Sqm | 1 | 1.10 | 0.90 | 0.90 | 0.90 | | 0.99 | | |
| 16.10 | 31.10 | BS Slab | Sqm | 1 | 0.00 | 0.90 | 0.90 | 0.90 | | 0.00 | | |
| 31.10 | 46.60 | BS Slab | Sqm | 1 | 0.00 | 0.90 | 0.90 | 0.90 | | 0.00 | | |
| 46.60 | 56.40 | | Sqm | 1 | 9.80 | 0.90 | 0.90 | 0.90 | | 8.82 | | |
| 56.40 | 61.50 | | Sqm | 1 | 5.10 | 0.90 | 0.90 | 0.90 | | 4.59 | | |
| 61.50 | 68.20 | BS Slab | Sqm | 1 | 0.00 | 0.90 | 0.90 | 0.90 | | 0.00 | | |
| 68.20 | 72.00 | | Sqm | 1 | 3.80 | 0.90 | 0.90 | 0.90 | | 3.42 | | |
| 72.00 | 75.40 | BS Slab | Sqm | 1 | 0.00 | 0.90 | 0.90 | 0.90 | | 0.00 | | |
| 75.40 | 90.40 | | Sqm | 1 | 15.00 | 0.90 | 0.90 | 0.90 | | 13.50 | | |
| 90.40 | 105.40 | | Sqm | 1 | 15.00 | 0.90 | 0.90 | 0.90 | | 13.50 | | |
| 105.40 | 107.60 | | Sqm | 1 | 2.20 | 0.90 | 0.90 | 0.90 | | 1.98 | | |
| | | Missing Cover Slab | Sqm | 93 | 0.90 | 0.60 | 0.60 | 0.60 | | 50.22 | | 77.67 |
| | | **Total Executed Quantity** | | | | | | | | **578.70** | | |
| | | **Tender Quantity** | | | | | | | | **647.28** | | 1123384.00 |
| | | **Now to be paid Quantity** | | | | | | | | **578.70** | 1941.22 | 1123375.00 |
| Item no. 08 | | Providing and Fixing pre cast covering Slab 250mm thick made out of CC 1:2:4 and jelly 20mm Down size with steel reinforcement including form work,curing,including cost of alll materials, labour,hire charges of machinery, loading, unloading, lead and lift,transportation etc ,complete As per Engineer incharge | | | | | | | | | | |
| **Measurements taken on** | | | | | | | | | | | | |
| | | 2nd main Bande Road | Sqm | 1 | 8.30 | 1.2 | 1.2 | 1.2 | | 9.63 | | |
| | | Masjid Road | Sqm | 1 | 3.50 | 1.5 | 1.5 | 1.5 | | 5.1 | | |
| | | Kodigenahalli government School Road | Sqm | 1 | 6.40 | 1.2 | 1.2 | 1.2 | | 7.4 | | |
| | | Sri Channa Keshava Swami Provision Store | | | | | | | | | | |
| | | RHS | | | | | | | | | | |
| | | East To West | Sqm | 1 | 6.30 | 1.20 | 1.20 | 1.20 | | 7.56 | | |
| | | Palanahalli main Road | | | | | | | | | | |
| | | LHS | Sqm | 1 | 4.40 | 1.20 | 1.20 | 1.20 | | 5.28 | | |
| | | RHS | Sqm | 1 | 5.65 | 1.20 | 1.20 | 1.20 | | 6.78 | | |
| | | **Total Executed Quantity** | | | | | | | | **41.78** | | |
| | | **Tender Quantity** | | | | | | | | **120.30** | | 228628.00 |
| | | **Now to be paid Quantity** | | | | | | | | **41.78** | 5472.18 | 228639.00 |
| Item no. 09 | | Excavation for roadwork in all types of soil by mechanical means including cutting and loading to tippers, trimming bottom and side slopes, in accordance with requirements of lines, grades and cross sections, and transportation with a lead of 1.00 km and complete as per specifications | | | | | | | | | | |
| | | | Cum | | | | | | | | | |
| | | Vide Total executed Quantity from premeasuremet Page no. 24 to 26 | | | | | | | | **533.54** | | |
| | | **Total Executed Quantity** | | | | | | | | **533.54** | | |
| | | **Tender Quantity** | | | | | | | | **1318.47** | | |
| | | **Now to be paid Quantity** | | | | | | | | **533.54** | 56.82 | 30316.00 |
| Item no. 10 | | Scarifying bituminous course 50mm to 75mm thick along with premix carpet / surface dressing by road roller attached with scarifier without disturbing the base and stacking the debris including cost of all labour charges, HOM of machineries complete as per specifications | | | | | | | | | | |
| | | | Sqm | | | | | | | | | |
| | | Vide Total executed Quantity from premeasuremet Page no. 27 to 32 | | | | | | | | **17090.13** | | |
| | | **Total Executed Quantity** | | | | | | | | **17090.13** | | |
| | | **Tender Quantity** | | | | | | | | **26339.70** | | |
| | | **Now to be paid Quantity** | | | | | | | | **17090.13** | 41.75 | 713513.00 |

CIVIL PWD BANGALORE Sig..... Date.....

Director PWD

ಸಹಾಯಕ ಇಂಜಿನಿಯರರು Assistant Engineer ಬಿ.ಬಿ.ಎಂ.ಪಿ ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಸಹಾಯಕ Assistant Executive Engineer ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ 28/12

CamScanner

| Chainage From | Chainage To | Description of Item | Unit | No | Length (m) | Breadth B1 | Breadth B2 | Breadth Avg B | Depth (m) | Quantity | Rate in RS. | Amount in RS. |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| Item no. 13 | | Compaction of original ground by mechanical means including filling in depression occuring during rolling including cost of all labour, HOM complete as per specifications | | | | | | | | | | |
| | | | Sqm | | | | | | | | | |
| | | Vide Total executed Quantity from premeasuremet Page no. 33 to 38 | | | | | | | | 17090.13 | | |
| | | **Total Executed Quantity** | | | | | | | | 17090.13 | | |
| | | **Tender Quantity** | | | | | | | | 26339.70 | | |
| | | **Now to be paid Quantity** | | | | | | | | 17090.13 | 6.42 | 109719.00 |
| Item no. 14 | | Providing, laying, spreading and compacting cushed stone aggregates of granite / trap / basalt to wet mix macadam specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed materials by tipper to site, laying in uniform layers with paver in sub-base/base course on well prepared surface and compacting with vibratory roller to achieve the desired density complete as per specifications | | | | | | | | | | |
| | | | Cum | | | | | | | | | |
| | | Vide Total executed Quantity from premeasuremet Page no. 39 to 47 | | | | | | | | 3948.70 | | |
| | | **Total Executed Quantity** | | | | | | | | 3948.70 | | |
| | | **Tender Quantity** | | | | | | | | 6149.61 | | 7981468.00 |
| | | **Now to be paid Quantity** | | | | | | | | 3948.70 | 2021.29 | 7981459.00 |
| Item no. 15 | | Providing and applying primer coat with S.S. bitumen emulsion on prepared surface of granular base such as WMM including cleaning of road surface and spraying primer at the rate of 0.60 kg / sqm using mechanical means complete as per specifications | | | | | | | | | | |
| | | | Sqm | | | | | | | | | |
| | | Vide Total executed Quantity from premeasuremet Page no. 48 to 55 | | | | | | | | 21508.59 | | |
| | | **Total Executed Quantity** | | | | | | | | 21508.59 | | 736884.00 |
| | | **Tender Quantity** | | | | | | | | 28661.30 | | |
| | | **Now to be paid Quantity** | | | | | | | | 21508.59 | 34.26 | 736885.00 |
| Item no. 16 | | Providing and laying bituminous macadam on prepared surface with crushed coarse aggregates as per design mix formula for base / binding course including loading of aggregates with F.E. loader, hot mixing of stone aggregates and bitumen in hot mix plant, transporting the mixed material in tipper to paver and laying mixed materials with paver finisher to the required level and grade, rolling by smooth wheeled, vibratory & tandem rollers to achieve the desired density, but excluding cost of primer / tack coat including lead, lift and cost of all materials, labour, HOM of machineries complete as per specifications. MORTH /Chapter 5 - using 40/60 TPH capacity H.M.P. with Mechanical paver Gr-II (50 mm to 75 mm) with 3.4 % VG-30 Bitumen | | | | | | | | | | |
| | | | Cum | | | | | | | | | |
| | | Vide Total executed Quantity from premeasuremet Page no. 56 - 63 | | | | | | | | 1075.43 | | |
| | | **Total Executed Quantity** | | | | | | | | 1075.43 | | |
| | | **Tender Quantity** | | | | | | | | 1433.06 | | 6370449.00 |
| | | **Now to be paid Quantity** | | | | | | | | 1075.43 | 5923.63 | 6370446.00 |
| Item no. 18 | | Providing and applying tack coat using 80/100 grade bitumen(VG10) on the prepared black topped surfaces at 2.5 kg per 10 sqm, heating bitumen in boiler fitted with spray set (excluding cleaning of road surface) including cost of all materials, labour, HOM complete as per specifications | | | | | | | | | | |
| | | | Sqm | | | | | | | | | |
| | | Vide Total executed Quantity from premeasuremet Page no. 64 - 72 | | | | | | | | 23898.13 | | |
| | | **Total Executed Quantity** | | | | | | | | 23898.13 | | |
| | | **Tender Quantity** | | | | | | | | 48128.40 | | 307091.00 |
| | | **Now to be paid Quantity** | | | | | | | | 23898.13 | 12.85 | 307092.00 |
| Item no. 19 | | Providing and laying bituminous concrete using crushed aggregates of specified grading, premixed with bituminous binder and filler, transporting the hot mix to work site, laying with a paver finisher to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction in all respects complete as per specifications Clause 507 of MORTH V revision using40/60 TPH capacity H.M.P. with Mechanical Paver Gr-II (30 mm to 45 mm) with 5.4% VG-30 Bitumen | | | | | | | | | | |
| **Measurements taken on** | | | | | | | | | | | | |
| | | Katgenahalli | | | | | | | | | | |
| | | Muneshwara Provision Store | | | | | | | | | | |
| | | Kalidas Layout | | | | | | | | | | |
| | | 3rd Main Road | | | | | | | | | | |
| | | (From North to South) | | | | | | | | | | |
| 0.00 | 15.00 | | Cum | 1 | 15.00 | 6.70 | 6.65 | 6.68 | 0.04 | 4.01 | | |
| 15.00 | 30.00 | | Cum | 1 | 15.00 | 6.65 | 6.65 | 6.65 | 0.04 | 3.99 | | |
| 30.00 | 45.00 | | Cum | 1 | 15.00 | 6.65 | 6.00 | 6.33 | 0.04 | 3.80 | | |
| 45.00 | 60.00 | | Cum | 1 | 15.00 | 6.00 | 5.80 | 5.90 | 0.04 | 3.54 | | |
| 60.00 | 66.40 | | Cum | 1 | 6.40 | 5.80 | 5.60 | 5.70 | 0.04 | 1.46 | | |
| 66.40 | 75.00 | | Cum | 1 | 8.60 | 5.60 | 5.60 | 5.60 | 0.04 | 1.93 | | |
| 75.00 | 90.00 | | Cum | 1 | 15.00 | 5.60 | 5.50 | 5.55 | 0.04 | 3.33 | | |
| 90.00 | 105.00 | | Cum | 1 | 15.00 | 5.50 | 5.80 | 5.65 | 0.04 | 3.39 | | |
| 105.00 | 113.00 | | Cum | 1 | 8.00 | 5.80 | 4.30 | 5.05 | 0.04 | 1.62 | | |

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು.
(ಬ್ಯಾ.ಬಿ). ಬೃ.ಬೆ.ಮ.ಪಾ.

CIVIL Pro Sig..... Date..... BANGALORE

Contractor PMC

13/7/22
Assistant Engineer

Assistant Executive Engineer
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

| Chainage From | Chainage To | Description of Item | Unit | No | Length (m) | Breadth B1 | Breadth B2 | Breadth Avg B | Depth (m) | Quantity | Rate in RS. | Amount in RS. |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | | Mk Provision Store Road | | | | | | | | | | |
| | | (From East to West) | | | | | | | | | | |
| 0.00 | 11.20 | | Cum | 1 | 11.20 | 6.20 | 6.10 | 6.15 | 0.04 | 2.76 | | |
| 11.20 | 19.60 | | Cum | 1 | 8.40 | 5.60 | 4.94 | 5.27 | 0.04 | 1.77 | | |
| 19.60 | 30.00 | | Cum | 1 | 10.40 | 5.40 | 5.30 | 5.35 | 0.04 | 2.23 | | |
| 30.00 | 40.20 | | Cum | 1 | 10.20 | 5.30 | 5.40 | 5.35 | 0.04 | 2.18 | | |
| 40.20 | 45.00 | | Cum | 1 | 4.80 | 5.40 | 6.30 | 5.85 | 0.04 | 1.12 | | |
| 45.00 | 47.50 | | Cum | 1 | 2.50 | 6.30 | 7.00 | 6.65 | 0.04 | 0.67 | | |
| 47.50 | 60.00 | | Cum | 1 | 12.50 | 5.00 | 4.50 | 4.75 | 0.04 | 2.38 | | |
| 60.00 | 75.00 | | Cum | 1 | 15.00 | 4.50 | 5.75 | 5.13 | 0.04 | 3.08 | | |
| 75.00 | 90.00 | | Cum | 1 | 15.00 | 5.75 | 5.38 | 5.57 | 0.04 | 3.34 | | |
| 90.00 | 105.00 | | Cum | 1 | 15.00 | 5.38 | 5.10 | 5.24 | 0.04 | 3.14 | | |
| 105.00 | 120.00 | | Cum | 1 | 15.00 | 5.10 | 4.85 | 4.98 | 0.04 | 2.99 | | |
| 120.00 | 135.00 | | Cum | 1 | 15.00 | 4.85 | 4.80 | 4.83 | 0.04 | 2.90 | | |
| 135.00 | 150.00 | | Cum | 1 | 15.00 | 4.80 | 5.50 | 5.15 | 0.04 | 3.09 | | |
| 150.00 | 155.00 | | Cum | 1 | 5.00 | 5.50 | 5.88 | 5.69 | 0.04 | 1.14 | | |
| | | | Cum | 1 | Triangular Portion 9.5*8.2*12.55=977.65 | | | 977.65 | 0.04 | 39.14 | | |
| | | | Cum | 1 | Triangular Portion 10.5*3.3*11=381.15 | | | 381.15 | 0.04 | 15.25 | | |
| | | Deduction | | | | | | | | | | |
| 0.00 | 1.40 | | Cum | 1 | 1.40 | 1.00 | 1.00 | 1.00 | 0.04 | -0.06 | | |
| | | Cross Road - 1 | | | | | | | | | | |
| | | (From South to North) | | | | | | | | | | |
| 0.00 | 15.00 | | Cum | 1 | 15.00 | 4.75 | 4.55 | 4.65 | 0.04 | 2.79 | | |
| 15.00 | 30.00 | | Cum | 1 | 15.00 | 4.55 | 5.10 | 4.83 | 0.04 | 2.90 | | |
| 30.00 | 45.00 | | Cum | 1 | 15.00 | 5.10 | 4.80 | 4.95 | 0.04 | 2.97 | | |
| 45.00 | 60.00 | | Cum | 1 | 15.00 | 4.80 | 4.55 | 4.68 | 0.04 | 2.81 | | |
| 60.00 | 75.00 | | Cum | 1 | 15.00 | 4.55 | 5.00 | 4.78 | 0.04 | 2.87 | | |
| 75.00 | 88.60 | | Cum | 1 | 13.60 | 5.00 | 4.50 | 4.75 | 0.04 | 2.58 | | |
| | | Cross Road - 2 | | | | | | | | | | |
| | | (From North to South) | | | | | | | | | | |
| 0.00 | 4.30 | | Cum | 1 | 4.30 | 5.10 | 5.00 | 5.05 | 0.04 | 0.87 | | |
| 4.30 | 15.00 | | Cum | 1 | 10.70 | 5.00 | 5.10 | 5.05 | 0.04 | 2.16 | | |
| 15.00 | 20.60 | | Cum | 1 | 5.60 | 5.10 | 5.30 | 5.20 | 0.04 | 1.16 | | |
| 20.60 | 30.00 | | Cum | 1 | 9.40 | 6.65 | 6.20 | 6.43 | 0.04 | 2.42 | | |
| 30.00 | 40.60 | | Cum | 1 | 10.60 | 6.20 | 6.60 | 6.40 | 0.04 | 2.71 | | |
| 40.60 | 45.00 | | Cum | 1 | 4.40 | 6.60 | 5.90 | 6.25 | 0.04 | 1.10 | | |
| 45.00 | 60.00 | | Cum | 1 | 15.00 | 5.90 | 5.95 | 5.93 | 0.04 | 3.56 | | |
| 60.00 | 75.00 | | Cum | 1 | 15.00 | 5.95 | 5.85 | 5.90 | 0.04 | 3.54 | | |
| 75.00 | 90.00 | | Cum | 1 | 15.00 | 5.85 | 6.38 | 6.12 | 0.04 | 3.67 | | |
| 90.00 | 105.00 | | Cum | 1 | 15.00 | 6.38 | 5.50 | 5.94 | 0.04 | 3.56 | | |
| 105.00 | 120.00 | | Cum | 1 | 15.00 | 5.50 | 5.69 | 5.60 | 0.04 | 3.36 | | |
| 120.00 | 123.00 | | Cum | 1 | 3.00 | 5.69 | 5.00 | 5.35 | 0.04 | 0.64 | | |
| | | M S Nagar | | | | | | | | | | |
| | | 11th A Cross/2nd Main Road | | | | | | | | | | |
| | | (From South to North) | | | | | | | | | | |
| 0.00 | 15.00 | | Cum | 1 | 15.00 | 4.80 | 5.80 | 5.30 | 0.04 | 3.18 | | |
| 15.00 | 30.00 | | Cum | 1 | 15.00 | 5.80 | 5.30 | 5.55 | 0.04 | 3.33 | | |
| 30.00 | 45.00 | | Cum | 1 | 15.00 | 5.30 | 6.15 | 5.73 | 0.04 | 3.44 | | |
| 45.00 | 60.00 | | Cum | 1 | 15.00 | 6.15 | 6.48 | 6.32 | 0.04 | 3.79 | | |
| 60.00 | 65.80 | | Cum | 1 | 5.80 | 6.48 | 6.49 | 6.49 | 0.04 | 1.50 | | |
| | | 11th Cross Road | | | | | | | | | | |
| | | (From South to North) | | | | | | | | | | |
| 0.00 | 15.00 | | Cum | 1 | 15.00 | 4.20 | 4.10 | 4.15 | 0.04 | 2.49 | | |
| 15.00 | 30.00 | | Cum | 1 | 15.00 | 4.10 | 3.80 | 3.95 | 0.04 | 2.37 | | |
| 30.00 | 45.00 | | Cum | 1 | 15.00 | 3.80 | 3.65 | 3.73 | 0.04 | 2.24 | | |
| 45.00 | 60.00 | | Cum | 1 | 15.00 | 3.65 | 4.00 | 3.83 | 0.04 | 2.30 | | |
| 60.00 | 70.00 | | Cum | 1 | 10.00 | 4.00 | 4.10 | 4.05 | 0.04 | 1.62 | | |
| 70.00 | 75.00 | | Cum | 1 | 5.00 | 4.10 | 4.00 | 4.05 | 0.04 | 0.81 | | |
| 75.00 | 90.00 | | Cum | 1 | 15.00 | 4.00 | 4.64 | 4.32 | 0.04 | 2.59 | | |
| 90.00 | 105.00 | | Cum | 1 | 15.00 | 4.64 | 4.90 | 4.77 | 0.04 | 2.86 | | |
| 105.00 | 120.00 | | Cum | 1 | 15.00 | 4.90 | 4.90 | 4.90 | 0.04 | 2.94 | | |
| 120.00 | 135.00 | | Cum | 1 | 15.00 | 4.90 | 4.90 | 4.90 | 0.04 | 2.94 | | |
| 135.00 | 150.00 | | Cum | 1 | 15.00 | 4.90 | 5.00 | 4.95 | 0.04 | 2.97 | | |

CIVIL Dept. Sig..... Date..... BANGALORE

Contractor

13/7/22

Assistant Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ (ಜ್ಯಾ.ವಿ), ಬೃ.ಬೆ.ಮ.ಪಾ.

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ (ಜ್ಯಾ.ವಿ), ಬೃ.ಬೆ.ಮ.ಪಾ.

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ (ಜ್ಯಾ.ವಿ), ಬೃ.ಬೆ.ಮ.ಪಾ.

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ (ಜ್ಯಾ.ವಿ), ಬೃ.ಬೆ.ಮ.ಪಾ.

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ (ಜ್ಯಾ.ವಿ), ಬೃ.ಬೆ.ಮ.ಪಾ.

Assistant Executive Engineer
ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

CamScanner

| Chainage From | Chainage To | Description of Item | Unit | No | Length (m) | Breadth B1 | Breadth B2 | Breadth Avg B | Depth (m) | Quantity | Rate in RS. | Amount in RS. |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| 150.00 | 165.00 | | Cum | 1 | 15.00 | 5.00 | 4.90 | 4.95 | 0.04 | 2.97 | | |
| 165.00 | 168.00 | | Cum | 1 | 3.00 | 4.90 | 4.75 | 4.83 | 0.04 | 0.58 | | |
| | | 10th Cross Road | | | | | | | | | | |
| | | (From North to South) | | | | | | | | | | |
| 0.00 | 15.00 | | Cum | 1 | 15.00 | 5.35 | 5.30 | 5.33 | 0.04 | 3.20 | | |
| 15.00 | 30.00 | | Cum | 1 | 15.00 | 5.30 | 5.10 | 5.20 | 0.04 | 3.12 | | |
| 30.00 | 45.00 | | Cum | 1 | 15.00 | 5.10 | 4.40 | 4.75 | 0.04 | 2.85 | | |
| 45.00 | 60.00 | | Cum | 1 | 15.00 | 4.40 | 4.50 | 4.45 | 0.04 | 2.67 | | |
| 60.00 | 75.00 | | Cum | 1 | 15.00 | 4.50 | 4.60 | 4.55 | 0.04 | 2.73 | | |
| 75.00 | 90.00 | | Cum | 1 | 15.00 | 4.60 | 4.48 | 4.54 | 0.04 | 2.72 | | |
| 90.00 | 105.00 | | Cum | 1 | 15.00 | 4.48 | 4.84 | 4.66 | 0.04 | 2.80 | | |
| 105.00 | 108.60 | | Cum | 1 | 3.60 | 4.84 | 4.85 | 4.85 | 0.04 | 0.70 | | |
| 108.60 | 117.40 | | Cum | 1 | 8.80 | 5.35 | 4.80 | 5.08 | 0.04 | 1.79 | | |
| 117.40 | 120.00 | | Cum | 1 | 2.60 | 4.50 | 4.60 | 4.55 | 0.04 | 0.47 | | |
| 120.00 | 135.00 | | Cum | 1 | 15.00 | 4.60 | 4.49 | 4.55 | 0.04 | 2.73 | | |
| 135.00 | 150.00 | | Cum | 1 | 15.00 | 4.49 | 4.67 | 4.58 | 0.04 | 2.75 | | |
| 150.00 | 165.00 | | Cum | 1 | 15.00 | 4.67 | 4.55 | 4.61 | 0.04 | 2.77 | | |
| 165.00 | 167.60 | | Cum | 1 | 2.60 | 4.55 | 4.90 | 4.73 | 0.04 | 0.49 | | |
| | | 10th A Cross | | | | | | | | | | |
| | | (From North to South) | | | | | | | | | | |
| 0.00 | 15.00 | | Cum | 1 | 15.00 | 6.00 | 5.75 | 5.88 | 0.04 | 3.53 | | |
| 15.00 | 30.00 | | Cum | 1 | 15.00 | 5.75 | 5.40 | 5.58 | 0.04 | 3.35 | | |
| 30.00 | 45.00 | | Cum | 1 | 15.00 | 5.40 | 5.40 | 5.40 | 0.04 | 3.24 | | |
| 45.00 | 60.00 | | Cum | 1 | 15.00 | 5.40 | 5.10 | 5.25 | 0.04 | 3.15 | | |
| 60.00 | 75.00 | | Cum | 1 | 15.00 | 5.10 | 5.35 | 5.23 | 0.04 | 3.14 | | |
| 75.00 | 90.00 | | Cum | 1 | 15.00 | 5.35 | 5.55 | 5.45 | 0.04 | 3.27 | | |
| 90.00 | 105.00 | | Cum | 1 | 15.00 | 5.55 | 6.00 | 5.78 | 0.04 | 3.47 | | |
| 105.00 | 120.00 | | Cum | 1 | 15.00 | 6.00 | 6.10 | 6.05 | 0.04 | 3.63 | | |
| 120.00 | 134.70 | | Cum | 1 | 14.70 | 6.10 | 6.20 | 6.15 | 0.04 | 3.62 | | |
| | | 10th A Cross | | | | | | | | | | |
| | | (From West to East) | | | | | | | | | | |
| 0.00 | 2.80 | | Cum | 1 | 2.80 | 4.80 | 4.50 | 4.65 | 0.04 | 0.52 | | |
| | | 2nd Main Road | | | | | | | | | | |
| | | (From West to East) | | | | | | | | | | |
| 0.00 | 15.00 | | Cum | 1 | 15.00 | 8.80 | 8.70 | 8.75 | 0.04 | 5.25 | | |
| 15.00 | 30.00 | | Cum | 1 | 15.00 | 8.70 | 9.13 | 8.92 | 0.04 | 5.35 | | |
| 30.00 | 45.00 | | Cum | 1 | 15.00 | 9.13 | 8.50 | 8.82 | 0.04 | 5.29 | | |
| 45.00 | 60.00 | | Cum | 1 | 15.00 | 8.50 | 8.40 | 8.45 | 0.04 | 5.07 | | |
| 60.00 | 75.00 | | Cum | 1 | 15.00 | 8.40 | 8.55 | 8.48 | 0.04 | 5.09 | | |
| 75.00 | 90.00 | | Cum | 1 | 15.00 | 8.55 | 8.10 | 8.33 | 0.04 | 5.00 | | |
| 90.00 | 105.00 | | Cum | 1 | 15.00 | 8.10 | 7.60 | 7.85 | 0.04 | 4.71 | | |
| 105.00 | 114.30 | | Cum | 1 | 9.30 | 7.60 | 8.00 | 7.80 | 0.04 | 2.90 | | |
| 114.30 | 129.30 | | Cum | 1 | 15.00 | 8.00 | 7.45 | 7.73 | 0.04 | 4.64 | | |
| 129.30 | 144.30 | | Cum | 1 | 15.00 | 7.45 | 6.85 | 7.15 | 0.04 | 4.29 | | |
| 144.30 | 159.30 | | Cum | 1 | 15.00 | 6.85 | 6.80 | 6.83 | 0.04 | 4.10 | | |
| 159.30 | 174.30 | | Cum | 1 | 15.00 | 6.80 | 6.90 | 6.85 | 0.04 | 4.11 | | |
| 174.30 | 189.30 | | Cum | 1 | 15.00 | 6.90 | 7.65 | 7.28 | 0.04 | 4.37 | | |
| 189.30 | 192.60 | | Cum | 1 | 3.30 | 7.65 | 7.40 | 7.53 | 0.04 | 0.99 | | |
| | | Cut Portion | | | | | | | | | | |
| 0.00 | 2.60 | | Cum | 1 | 2.60 | 2.10 | 2.10 | 2.10 | 0.04 | 0.22 | | |
| | | 2nd Main Road To M S | | | | | | | | | | |
| | | (From West to East) | | | | | | | | | | |
| 0.00 | 15.00 | | Cum | 1 | 15.00 | 5.10 | 4.36 | 4.73 | 0.04 | 2.84 | | |
| 15.00 | 30.00 | | Cum | 1 | 15.00 | 4.36 | 4.40 | 4.38 | 0.04 | 2.63 | | |
| 30.00 | 33.70 | | Cum | 1 | 3.70 | 4.40 | 4.60 | 4.50 | 0.04 | 0.67 | | |
| | | (From South to North) | | | | | | | | | | |
| 0.00 | 15.00 | | Cum | 1 | 15.00 | 5.45 | 5.20 | 5.33 | 0.04 | 3.20 | | |
| 15.00 | 30.00 | | Cum | 1 | 15.00 | 5.20 | 5.40 | 5.30 | 0.04 | 3.18 | | |
| 30.00 | 45.00 | | Cum | 1 | 15.00 | 5.40 | 5.70 | 5.55 | 0.04 | 3.33 | | |
| 45.00 | 60.00 | | Cum | 1 | 15.00 | 5.70 | 5.25 | 5.48 | 0.04 | 3.29 | | |
| 60.00 | 75.00 | | Cum | 1 | 15.00 | 5.25 | 5.40 | 5.33 | 0.04 | 3.20 | | |
| 75.00 | 90.00 | | Cum | 1 | 15.00 | 5.40 | 5.40 | 5.40 | 0.04 | 3.24 | | |

153.13

CIVIL P to BANGALORE Sig..... Date.....

19/7/22

Assistant Engineer

Assistant Executive Engineer

| Chainage From | Chainage To | Description of Item | Unit | No | Length (m) | Breadth B1 | Breadth B2 | Breadth Avg B | Depth (m) | Quantity | Rate in RS. | Amount in RS. |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| 90.00 | 105.00 | | Cum | 1 | 15.00 | 5.40 | 5.40 | 5.40 | 0.04 | 3.24 | - | |
| 105.00 | 120.00 | | Cum | 1 | 15.00 | 5.40 | 5.58 | 5.49 | 0.04 | 3.29 | - | |
| 120.00 | 135.00 | | Cum | 1 | 15.00 | 5.58 | 5.40 | 5.49 | 0.04 | 3.29 | - | |
| 135.00 | 150.00 | | Cum | 1 | 15.00 | 5.40 | 5.35 | 5.38 | 0.04 | 3.23 | - | |
| 150.00 | 165.00 | | Cum | 1 | 15.00 | 5.35 | 5.20 | 5.28 | 0.04 | 3.17 | - | |
| 165.00 | 180.00 | | Cum | 1 | 15.00 | 5.20 | 5.20 | 5.20 | 0.04 | 3.12 | - | |
| 180.00 | 195.00 | | Cum | 1 | 15.00 | 5.20 | 5.54 | 5.37 | 0.04 | 3.22 | - | |
| 195.00 | 197.80 | | Cum | 1 | 2.80 | 5.54 | 6.40 | 5.97 | 0.04 | 0.67 | - | |
| | | (From East to West) | | | | | | | | | | |
| 0.00 | 15.00 | | Cum | 1 | 13.00 | 3.90 | 3.65 | 3.78 | 0.04 | 2.27 | - | |
| 15.00 | 30.00 | | Cum | 1 | 15.00 | 3.65 | 3.68 | 3.67 | 0.04 | 2.20 | - | |
| 30.00 | 45.00 | | Cum | 1 | 15.00 | 3.68 | 3.98 | 3.83 | 0.04 | 2.30 | - | |
| 45.00 | 49.80 | | Cum | 1 | 4.80 | 3.98 | 4.20 | 4.09 | 0.04 | 0.79 | - | |
| 49.80 | 51.90 | | Cum | 1 | 2.10 | 4.20 | 7.50 | 5.85 | 0.04 | 0.49 | - | |
| | | 3A Cross Road | | | | | | | | | | |
| | | (From East to West) | | | | | | | | | | |
| 0.00 | 15.00 | | Cum | 1 | 15.00 | 3.85 | 3.63 | 3.74 | 0.04 | 2.24 | - | |
| 15.00 | 30.00 | | Cum | 1 | 15.00 | 3.63 | 3.63 | 3.63 | 0.04 | 2.18 | - | |
| 30.00 | 41.40 | | Cum | 1 | 11.40 | 3.63 | 4.32 | 3.98 | 0.04 | 1.81 | - | |
| 41.40 | 44.50 | | Cum | 1 | 3.10 | 4.32 | 7.35 | 5.84 | 0.04 | 0.72 | - | |
| | | (From North to South) | | | | | | | | | | |
| 0.00 | 15.00 | | Cum | 1 | 15.00 | 4.10 | 3.60 | 3.85 | 0.04 | 2.31 | - | |
| 15.00 | 18.60 | | Cum | 1 | 3.60 | 3.60 | 3.65 | 3.63 | 0.04 | 0.52 | - | |
| | | 5th Cross Road | | | | | | | | | | |
| | | (From North to South) | | | | | | | | | | |
| 0.00 | 3.40 | | Cum | 1 | 3.40 | 8.20 | 6.80 | 7.50 | 0.04 | 1.02 | - | |
| 3.40 | 15.00 | | Cum | 1 | 11.60 | 6.80 | 6.70 | 6.75 | 0.04 | 3.13 | - | |
| 15.00 | 30.00 | | Cum | 1 | 15.00 | 6.70 | 6.10 | 6.40 | 0.04 | 3.84 | - | |
| 30.00 | 45.00 | | Cum | 1 | 15.00 | 6.10 | 6.20 | 6.15 | 0.04 | 3.69 | - | |
| 45.00 | 56.60 | | Cum | 1 | 11.60 | 6.20 | 6.15 | 6.18 | 0.04 | 2.87 | - | |
| | | Cut Portion | | | | | | | | | | |
| 0.00 | 12.10 | | Cum | 1 | 12.10 | 2.40 | 2.40 | 2.40 | 0.04 | 1.16 | - | |
| | | Vidhana Soudha Layout | | | | | | | | | | |
| | | (From North to South) | | | | | | | | | | |
| 0.00 | 15.00 | | Cum | 1 | 15.00 | 6.10 | 5.45 | 5.78 | 0.04 | 3.47 | - | |
| 15.00 | 29.30 | | Cum | 1 | 14.30 | 5.45 | 8.30 | 6.88 | 0.04 | 3.93 | - | |
| | | (From East to West) | | | | | | | | | | |
| 0.00 | 15.00 | | Cum | 1 | 15.00 | 9.40 | 8.90 | 9.15 | 0.04 | 5.49 | - | |
| 5.00 | 30.00 | | Cum | 1 | 15.00 | 8.90 | 8.60 | 8.75 | 0.04 | 5.25 | - | |
| 0.00 | 45.00 | | Cum | 1 | 15.00 | 8.60 | 8.90 | 8.75 | 0.04 | 5.25 | - | |
| 5.00 | 60.00 | | Cum | 1 | 15.00 | 8.90 | 8.20 | 8.55 | 0.04 | 5.13 | - | |
| 0.00 | 75.00 | | Cum | 1 | 15.00 | 8.20 | 8.25 | 8.23 | 0.04 | 4.94 | - | |
| 5.00 | 90.00 | | Cum | 1 | 15.00 | 8.25 | 8.50 | 8.38 | 0.04 | 5.03 | - | |
| 0.00 | 105.00 | | Cum | 1 | 15.00 | 8.50 | 8.30 | 8.40 | 0.04 | 5.04 | - | |
| 5.00 | 117.80 | | Cum | 1 | 12.80 | 8.30 | 8.25 | 8.28 | 0.04 | 4.24 | - | |
| 7.80 | 125.10 | | Cum | 1 | 7.30 | 11.35 | 11.25 | 11.30 | 0.04 | 3.30 | - | |
| 5.10 | 135.00 | | Cum | 1 | 9.90 | 8.20 | 8.05 | 8.13 | 0.04 | 3.22 | - | |
| 5.00 | 150.00 | | Cum | 1 | 15.00 | 8.05 | 8.05 | 8.05 | 0.04 | 4.83 | - | |
| 0.00 | 150.90 | | Cum | 1 | 0.90 | 10.95 | 10.95 | 10.95 | 0.04 | 0.39 | - | |
| 0.90 | 165.00 | | Cum | 1 | 14.10 | 8.30 | 8.35 | 8.33 | 0.04 | 4.70 | - | |
| 5.00 | 180.00 | | Cum | 1 | 15.00 | 8.35 | 8.42 | 8.39 | 0.04 | 5.03 | - | |
| 0.00 | 184.90 | | Cum | 1 | 4.90 | 8.42 | 8.55 | 8.49 | 0.04 | 1.66 | - | |
| 4.90 | 193.50 | | Cum | 1 | 8.60 | 11.20 | 11.30 | 11.25 | 0.04 | 3.87 | - | |
| 3.50 | 195.00 | | Cum | 1 | 1.50 | 8.30 | 8.30 | 8.30 | 0.04 | 0.50 | - | |
| 5.00 | 210.00 | | Cum | 1 | 15.00 | 8.30 | 8.15 | 8.23 | 0.04 | 4.94 | - | |
| 5.00 | 225.00 | | Cum | 1 | 15.00 | 8.15 | 8.30 | 8.23 | 0.04 | 4.94 | - | |
| 5.00 | 240.00 | | Cum | 1 | 15.00 | 8.30 | 9.00 | 8.65 | 0.04 | 5.19 | - | |
| 5.00 | 255.00 | | Cum | 1 | 15.00 | 9.00 | 8.85 | 8.93 | 0.04 | 5.36 | - | |
| 3.00 | 258.00 | | Cum | 1 | 3.00 | 8.85 | 8.25 | 8.55 | 0.04 | 1.03 | - | |
| 7.00 | 265.10 | | Cum | 1 | 7.10 | 9.70 | 9.80 | 9.75 | 0.04 | 2.77 | - | |
| 5.10 | 270.00 | | Cum | 1 | 4.90 | 8.40 | 8.35 | 8.38 | 0.04 | 1.64 | - | |
| 5.00 | 285.00 | | Cum | 1 | 15.00 | 8.35 | 8.25 | 8.30 | 0.04 | 4.98 | - | |
| 6.00 | 291.00 | | Cum | 1 | 6.00 | 8.25 | 8.20 | 8.23 | 0.04 | 1.97 | - | |

164.82

CIVIL Pro ★ Sig. Date ★ BANGALORE

PMC

Assistant Engineer

Assistant Executive Engineer

| Chainage From | Chainage To | Description of Item | Unit | No | Length (m) | Breadth B1 | Breadth B2 | Breadth Avg B | Depth (m) | Quantity | Rate in RS. | Amount in RS. |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| 299.80 | 300.00 | | Cum | 1 | 8.80 | 9.55 | 9.40 | 9.48 | 0.04 | 3.34 | | |
| 300.00 | 301.00 | | Cum | 1 | 0.20 | 8.15 | 8.14 | 8.15 | 0.04 | 0.07 | | |
| 301.00 | 307.30 | | Cum | 1 | 1.00 | 8.14 | 8.15 | 8.15 | 0.04 | 0.33 | | |
| 307.30 | 315.00 | | Cum | 1 | 6.30 | 9.81 | 9.80 | 9.81 | 0.04 | 2.47 | | |
| 315.00 | 323.00 | | Cum | 1 | 7.70 | 8.10 | 8.15 | 8.13 | 0.04 | 2.50 | | |
| 323.00 | 332.00 | | Cum | 1 | 8.00 | 8.15 | 8.25 | 8.20 | 0.04 | 2.62 | | |
| 332.00 | 343.00 | | Cum | 1 | 9.00 | 9.60 | 9.60 | 9.60 | 0.04 | 3.46 | | |
| 343.00 | 345.00 | | Cum | 1 | 11.00 | 9.40 | 9.60 | 9.50 | 0.04 | 4.18 | | |
| 345.00 | 358.90 | | Cum | 1 | 2.00 | 8.10 | 8.20 | 8.15 | 0.04 | 0.65 | | |
| 358.90 | 368.10 | | Cum | 1 | 13.90 | 8.20 | 8.15 | 8.18 | 0.04 | 4.55 | | |
| 368.10 | 375.00 | | Cum | 1 | 9.20 | 9.70 | 9.71 | 9.71 | 0.04 | 3.57 | | |
| 375.00 | 382.60 | | Cum | 1 | 6.90 | 8.15 | 8.15 | 8.15 | 0.04 | 2.25 | | |
| 382.60 | 391.90 | | Cum | 1 | 7.60 | 8.15 | 8.30 | 8.23 | 0.04 | 2.50 | | |
| 391.90 | 393.30 | | Cum | 1 | 9.30 | 9.90 | 9.50 | 9.70 | 0.04 | 3.61 | | |
| 393.30 | 400.00 | | Cum | 1 | 1.40 | 7.90 | 8.00 | 7.95 | 0.04 | 0.45 | | |
| 400.00 | 405.00 | | Cum | 1 | 6.70 | 9.20 | 9.20 | 9.20 | 0.04 | 2.47 | | |
| 405.00 | 420.00 | | Cum | 1 | 5.00 | 7.90 | 7.40 | 7.65 | 0.04 | 1.53 | | |
| 420.00 | 435.00 | | Cum | 1 | 15.00 | 7.40 | 7.60 | 7.50 | 0.04 | 4.50 | | |
| 435.00 | 444.20 | | Cum | 1 | 15.00 | 7.60 | 7.40 | 7.50 | 0.04 | 4.50 | | |
| 444.20 | 446.30 | | Cum | 1 | 9.20 | 9.00 | 9.10 | 9.05 | 0.04 | 3.33 | | |
| 446.30 | 456.40 | | Cum | 1 | 2.10 | 7.30 | 7.45 | 7.38 | 0.04 | 0.62 | | |
| 456.40 | 465.00 | | Cum | 1 | 10.10 | 9.15 | 9.10 | 9.13 | 0.04 | 3.69 | | |
| 465.00 | 480.00 | | Cum | 1 | 8.60 | 7.45 | 7.35 | 7.40 | 0.04 | 2.55 | | |
| 480.00 | 495.00 | | Cum | 1 | 15.00 | 7.35 | 7.25 | 7.30 | 0.04 | 4.38 | | |
| 495.00 | 510.00 | | Cum | 1 | 15.00 | 7.25 | 7.65 | 7.45 | 0.04 | 4.47 | | |
| 510.00 | 525.20 | | Cum | 1 | 15.00 | 7.65 | 8.50 | 8.08 | 0.04 | 4.85 | | |
| 525.20 | 540.00 | | Cum | 1 | 15.20 | 10.00 | 10.60 | 10.30 | 0.04 | 6.26 | | |
| 540.00 | 555.00 | | Cum | 1 | 14.80 | 8.50 | 7.60 | 8.05 | 0.04 | 4.76 | | |
| 555.00 | 560.90 | | Cum | 1 | 15.00 | 7.60 | 7.50 | 7.55 | 0.04 | 4.53 | | |
| 560.90 | 562.70 | | Cum | 1 | 5.90 | 7.50 | 7.50 | 7.50 | 0.04 | 1.77 | | |
| | | | Cum | 1 | 1.80 | 4.80 | 4.80 | 4.80 | 0.04 | 0.35 | | |
| | | **Defence Colony** | | | | | | | | | | |
| | | **6th Main Road** | | | | | | | | | | |
| | | **(From North to South)** | | | | | | | | | | |
| 0.00 | 15.00 | | Cum | 1 | 15.00 | 4.95 | 5.20 | 5.08 | 0.04 | 3.05 | | |
| 15.00 | 30.00 | | Cum | 1 | 15.00 | 5.20 | 5.20 | 5.20 | 0.04 | 3.12 | | |
| 30.00 | 40.10 | | Cum | 1 | 10.10 | 5.20 | 5.50 | 5.35 | 0.04 | 2.16 | | |
| 40.10 | 43.70 | | Cum | 1 | 3.60 | 4.32 | 4.75 | 4.54 | 0.04 | 0.65 | | |
| 43.70 | 45.00 | | Cum | 1 | 1.30 | 5.28 | 5.20 | 5.24 | 0.04 | 0.27 | | |
| 45.00 | 60.00 | | Cum | 1 | 15.00 | 5.20 | 4.90 | 5.05 | 0.04 | 3.03 | | |
| 60.00 | 75.00 | | Cum | 1 | 15.00 | 4.90 | 5.50 | 5.20 | 0.04 | 3.12 | | |
| 75.00 | 90.00 | | Cum | 1 | 15.00 | 5.50 | 5.10 | 5.30 | 0.04 | 3.18 | | |
| 90.00 | 105.00 | | Cum | 1 | 15.00 | 5.10 | 5.00 | 5.05 | 0.04 | 3.03 | | |
| 105.00 | 110.80 | | Cum | 1 | 5.80 | 5.00 | 5.10 | 5.05 | 0.04 | 1.17 | | |
| | | 8th Main Road | | | | | | | | | | |
| | | (From East to West) | | | | | | | | | | |
| 0.00 | 15.00 | | Cum | 1 | 15.00 | 4.40 | 4.45 | 4.43 | 0.04 | 2.66 | | |
| 15.00 | 30.00 | | Cum | 1 | 15.00 | 4.45 | 4.90 | 4.68 | 0.04 | 2.81 | | |
| 30.00 | 45.00 | | Cum | 1 | 15.00 | 4.95 | 5.10 | 5.03 | 0.04 | 3.02 | | |
| 45.00 | 60.00 | | Cum | 1 | 15.00 | 5.10 | 5.00 | 5.05 | 0.04 | 3.03 | | |
| 60.00 | 75.00 | | Cum | 1 | 15.00 | 4.95 | 5.10 | 5.03 | 0.04 | 3.02 | | |
| 75.00 | 90.00 | | Cum | 1 | 15.00 | 5.10 | 5.05 | 5.08 | 0.04 | 3.05 | | |
| 90.00 | 105.00 | | Cum | 1 | 15.00 | 4.95 | 5.20 | 5.08 | 0.04 | 3.05 | | |
| 105.00 | 120.00 | | Cum | 1 | 15.00 | 5.20 | 5.05 | 5.13 | 0.04 | 3.08 | | |
| 120.00 | 131.00 | | Cum | 1 | 11.00 | 4.95 | 4.95 | 4.95 | 0.04 | 2.18 | | |
| | | Cross Road 2 | | | | | | | | | | |
| | | (From East to West) | | | | | | | | | | |
| 0.00 | 15.00 | | Cum | 1 | 15.00 | 4.25 | 4.10 | 4.18 | 0.04 | 2.51 | | |
| 15.00 | 30.00 | | Cum | 1 | 15.00 | 4.10 | 4.00 | 4.05 | 0.04 | 2.43 | | |
| 30.00 | 31.50 | | Cum | 1 | 1.50 | 4.00 | 4.00 | 4.00 | 0.04 | 0.24 | | |
| | | Cross Road 1 | | | | | | | | | | |
| | | (From East to West) | | | | | | | | | | |
| 0.00 | 15.00 | | Cum | 1 | 15.00 | 4.40 | 4.48 | 4.44 | 0.04 | 2.66 | | |
| 15.00 | 29.50 | | Cum | 1 | 14.50 | 4.48 | 4.65 | 4.57 | 0.04 | 2.65 | | |
| | | Nithish Central Park Road | | | | | | | | | | |
| | | (From North to South) | | | | | | | | | | |
| 0.00 | 15.00 | | Cum | 1 | 15.00 | 5.80 | 5.40 | 5.60 | 0.04 | 3.36 | | |
| 15.00 | 21.40 | | Cum | 1 | 6.40 | 5.40 | 5.70 | 5.55 | 0.04 | 1.42 | | |

154.99

CNTL Pro Sig..... Date..... BANGALORE PMC

Contractor

21/7/22

Assistant Engineer

Assistant Executive Engineer

| Chainage From | Chainage To | Description of Item | Unit | No | Length (m) | Breadth B1 | Breadth B2 | Breadth Avg B | Depth (m) | Quantity | Rate in RS. | Amount in RS. |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| 21.40 | 29.60 | | Cum | 1 | 8.20 | 5.05 | 4.80 | 4.93 | 0.04 | 1.62 | | |
| 29.60 | 30.00 | | Cum | 1 | 0.40 | 5.52 | 5.50 | 5.51 | 0.04 | 0.09 | | |
| 30.00 | 45.00 | | Cum | 1 | 13.00 | 5.50 | 5.15 | 5.33 | 0.04 | 3.20 | | |
| 45.00 | 60.00 | | Cum | 1 | 15.00 | 5.15 | 5.15 | 5.15 | 0.04 | 3.09 | | |
| 60.00 | 75.00 | | Cum | 1 | 15.00 | 5.15 | 5.04 | 5.10 | 0.04 | 3.06 | | |
| 75.00 | 80.00 | | Cum | 1 | 5.00 | 5.04 | 6.00 | 5.52 | 0.04 | 1.10 | | |
| 80.00 | 83.70 | | Cum | 1 | 3.70 | 6.00 | 5.95 | 5.98 | 0.04 | 0.88 | | |
| 83.70 | 87.60 | | Cum | 1 | 3.90 | 5.30 | 5.30 | 5.30 | 0.04 | 0.83 | | |
| 87.60 | 93.20 | | Cum | 1 | 5.60 | 6.30 | 6.20 | 6.25 | 0.04 | 1.40 | | |
| 93.20 | 96.20 | | Cum | 1 | 3.00 | 5.40 | 5.00 | 5.20 | 0.04 | 0.62 | | |
| | | Anand Nagar | | | | | | | | | | |
| | | 1st Cross Road | | | | | | | | | | |
| | | Royal ACE Road | | | | | | | | | | |
| | | (From North to South) | | | | | | | | | | |
| 0.00 | 15.00 | | Cum | 1 | 15.00 | 4.80 | 5.30 | 5.05 | 0.04 | 3.03 | | |
| 15.00 | 22.80 | | Cum | 1 | 7.80 | 5.30 | 5.40 | 5.35 | 0.04 | 1.67 | | |
| 22.80 | 32.00 | | Cum | 1 | 9.20 | 4.95 | 4.80 | 4.88 | 0.04 | 1.79 | | |
| 32.00 | 45.00 | | Cum | 1 | 13.00 | 4.75 | 5.03 | 4.89 | 0.04 | 2.54 | | |
| 45.00 | 60.00 | | Cum | 1 | 15.00 | 5.03 | 4.95 | 4.99 | 0.04 | 2.99 | | |
| 60.00 | 75.00 | | Cum | 1 | 15.00 | 4.95 | 5.30 | 5.13 | 0.04 | 3.08 | | |
| 75.00 | 90.00 | | Cum | 1 | 15.00 | 4.95 | 5.45 | 5.20 | 0.04 | 3.12 | | |
| 90.00 | 95.10 | | Cum | 1 | 5.10 | 5.45 | 5.65 | 5.55 | 0.04 | 1.13 | | |
| | | Palanahalli | | | | | | | | | | |
| | | For Cut Portions | | | | | | | | | | |
| | | (From West to East) | | | | | | | | | | |
| 0.00 | 8.40 | | Cum | 1 | 8.40 | 1.30 | 1.30 | 1.30 | 0.04 | 0.44 | | |
| 8.40 | 24.00 | | Cum | 1 | 15.60 | 2.50 | 3.10 | 2.80 | 0.04 | 1.75 | | |
| 24.00 | 27.60 | No Work | Cum | 1 | 0.00 | 0.00 | 0.00 | 0.00 | 0.04 | 0.00 | X | |
| 27.60 | 42.60 | | Cum | 1 | 15.00 | 3.35 | 2.52 | 2.94 | 0.04 | 1.76 | | |
| 42.60 | 45.00 | | Cum | 1 | 2.40 | 2.52 | 2.50 | 2.51 | 0.04 | 0.24 | | |
| 45.00 | 60.00 | | Cum | 1 | 15.00 | 2.50 | 2.50 | 2.50 | 0.04 | 1.50 | | |
| 60.00 | 75.00 | | Cum | 1 | 15.00 | 2.50 | 1.95 | 2.23 | 0.04 | 1.34 | | |
| 75.00 | 90.00 | | Cum | 1 | 15.00 | 1.95 | 2.50 | 2.23 | 0.04 | 1.34 | | |
| 90.00 | 105.00 | | Cum | 1 | 15.00 | 2.50 | 1.85 | 2.18 | 0.04 | 1.31 | | |
| 105.00 | 115.80 | | Cum | 1 | 10.80 | 1.85 | 3.00 | 2.43 | 0.04 | 1.05 | | |
| 115.80 | 119.00 | | Cum | 1 | 3.20 | 3.00 | 4.30 | 3.65 | 0.04 | 0.47 | | |
| 119.00 | 125.50 | | Cum | 1 | 6.50 | 1.30 | 0.85 | 1.08 | 0.04 | 0.28 | | |
| 125.50 | 132.60 | No Work | Cum | 1 | 0.00 | 0.00 | 0.00 | 0.00 | 0.04 | 0.00 | X | |
| 132.60 | 135.60 | | Cum | 1 | 3.00 | 1.50 | 1.65 | 1.58 | 0.04 | 0.19 | | |
| 135.60 | 150.60 | | Cum | 1 | 15.00 | 1.65 | 1.20 | 1.43 | 0.04 | 0.86 | | |
| 150.60 | 152.60 | | Cum | 1 | 2.00 | 4.10 | 4.10 | 4.10 | 0.04 | 0.33 | | |
| 152.60 | 159.50 | | Cum | 1 | 6.90 | 2.10 | 2.10 | 2.10 | 0.04 | 0.58 | | |
| 159.50 | 174.50 | | Cum | 1 | 15.00 | 2.10 | 1.00 | 1.55 | 0.04 | 0.93 | | |
| 174.50 | 183.90 | | Cum | 1 | 9.40 | 1.00 | 1.00 | 1.00 | 0.04 | 0.38 | | |
| 183.90 | 198.90 | | Cum | 1 | 15.00 | 1.00 | 1.00 | 1.00 | 0.04 | 0.60 | | |
| 198.90 | 213.90 | | Cum | 1 | 15.00 | 1.00 | 1.00 | 1.00 | 0.04 | 0.60 | | |
| 213.90 | 214.30 | | Cum | 1 | 0.40 | 1.00 | 1.70 | 1.35 | 0.04 | 0.02 | | |
| 214.30 | 229.30 | | Cum | 1 | 15.00 | 1.83 | 1.50 | 1.67 | 0.04 | 1.00 | | |
| 229.30 | 243.20 | | Cum | 1 | 13.90 | 1.83 | 1.50 | 1.67 | 0.04 | 0.93 | | |
| 243.20 | 246.30 | | Cum | 1 | 3.10 | 1.95 | 1.90 | 1.93 | 0.04 | 0.24 | | |
| | | For Road Cutting | | | | | | | | | | |
| 0.00 | 4.50 | | Cum | 1 | 4.50 | 0.40 | 0.25 | 0.33 | 0.04 | 0.06 | | |
| 0.00 | 5.00 | | Cum | 1 | 5.00 | 0.40 | 0.20 | 0.30 | 0.04 | 0.06 | | |
| 0.00 | 2.80 | | Cum | 1 | 2.80 | 3.20 | 3.25 | 3.23 | 0.04 | 0.36 | | |
| 0.00 | 4.70 | | Cum | 1 | 4.70 | 0.70 | 0.45 | 0.58 | 0.04 | 0.11 | | |
| 0.00 | 2.60 | | Cum | 1 | 2.60 | 1.20 | 1.25 | 1.23 | 0.04 | 0.13 | | |
| | | Deducation | | | | | | | | | | |
| | | Chamber | Cum | -1 | 1.90 | | | 1.40 | 0.04 | -0.11 | | |
| | | Tree Pot | Cum | -9 | 0.20 | | | 0.10 | 0.04 | -0.01 | | |
| | | Electric Pole | Cum | -1 | 0.90 | | | 0.50 | 0.04 | -0.02 | | |
| | | Man Hole (1m Dia) | Cum | -1 | Area = 0.25*3.142*1^2=0.785 | | | | 0.04 | -0.03 | | |
| | | 7th Main Road | | | | | | | | | | |
| | | (From North to South) | | | | | | | | | | |
| 0.00 | 15.00 | | Cum | 1 | 15.00 | 4.35 | 4.06 | 4.21 | 0.04 | 2.52 | | |
| 15.00 | 17.40 | | Cum | 1 | 2.40 | 4.06 | 4.25 | 4.16 | 0.04 | 0.40 | | |
| 17.40 | 26.70 | | Cum | 1 | 9.30 | 5.05 | 5.20 | 5.13 | 0.04 | 1.91 | | |
| 26.70 | 41.70 | | Cum | 1 | 15.00 | 4.10 | 4.10 | 4.10 | 0.04 | 2.46 | | |

61.18

CIVIL P&O Sig..... Date..... BANGALORE PMC

Director

22/7/22

ಸಹಾಯಕ ಅಭಿಯಂತರರು Assistant Engineer
ಬಿ.ಬಿ.ಎಂ.ಪಿ ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಸಹಾಯಕ Assistant Executive Engineer ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರ (ಟೆಕ್ನಿ). ಬೃ.ಬೆ.ಮ.ಪಾ

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರ (ಟೆಕ್ನಿ). ಬೃ.ಬೆ.ಮ.ಪಾ

CamScanner

| Chainage From | Chainage To | Description of Item | Unit | No | Length (m) | Breadth B1 | Breadth B2 | Breadth Avg B | Depth (m) | Quantity | Rate in RS. | Amount in RS. |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| 41.70 | 45.10 | | Cum | 1 | 3.40 | 4.10 | 3.75 | 3.93 | 0.04 | 0.53 | | |
| 45.10 | 60.00 | | Cum | 1 | 14.90 | 5.10 | 5.10 | 5.10 | 0.04 | 3.04 | | |
| 60.00 | 75.00 | | Cum | 1 | 15.00 | 5.10 | 5.17 | 5.14 | 0.04 | 3.08 | | |
| 75.00 | 83.70 | | Cum | 1 | 8.70 | 5.17 | 5.00 | 5.09 | 0.04 | 1.77 | | |
| 83.70 | 98.70 | | Cum | 1 | 15.00 | 4.35 | 4.00 | 4.18 | 0.04 | 2.51 | | |
| 98.70 | 100.40 | | Cum | 1 | 1.70 | 4.00 | 4.00 | 4.00 | 0.04 | 0.27 | | |
| 100.40 | 104.10 | | Cum | 1 | 3.70 | 5.10 | 5.10 | 5.10 | 0.04 | 0.75 | | |
| | | 2nd Cross | | | | | | | | | | |
| | | (From North to South) | | | | | | | | | | |
| 0.00 | 15.00 | | Cum | 1 | 15.00 | 4.40 | 6.00 | 5.20 | 0.04 | 3.12 | | |
| 15.00 | 30.00 | | Cum | 1 | 15.00 | 6.00 | 5.75 | 5.88 | 0.04 | 3.53 | | |
| 30.00 | 45.00 | | Cum | 1 | 15.00 | 5.75 | 5.80 | 5.78 | 0.04 | 3.47 | | |
| 45.00 | 60.00 | | Cum | 1 | 15.00 | 5.80 | 6.05 | 5.93 | 0.04 | 3.56 | | |
| 60.00 | 69.30 | | Cum | 1 | 9.30 | 6.05 | 5.68 | 5.87 | 0.04 | 2.18 | | |
| 69.30 | 77.50 | | Cum | 1 | 8.20 | 4.35 | 4.60 | 4.48 | 0.04 | 1.47 | | |
| 77.50 | 90.00 | | Cum | 1 | 12.50 | 6.10 | 5.40 | 5.75 | 0.04 | 2.88 | | |
| 90.00 | 96.40 | | Cum | 1 | 6.40 | 5.40 | 5.90 | 5.65 | 0.04 | 1.45 | | |
| | | 1st Cross Road | | | | | | | | | | |
| | | (From East to West) | | | | | | | | | | |
| 0.00 | 15.00 | | Cum | 1 | 15.00 | 6.50 | 5.40 | 5.95 | 0.04 | 3.57 | | |
| 15.00 | 25.40 | | Cum | 1 | 10.40 | 5.40 | 6.00 | 5.70 | 0.04 | 2.37 | | |
| | | 8th Main Road | | | | | | | | | | |
| | | North to South | | | | | | | | | | |
| 0.00 | 15.00 | | Cum | 1 | 15.00 | 6.20 | 5.75 | 5.98 | 0.04 | 3.59 | | |
| 15.00 | 19.40 | | Cum | 1 | 4.40 | 5.75 | 5.75 | 5.75 | 0.04 | 1.01 | | |
| 19.40 | 30.00 | | Cum | 1 | 10.60 | 4.85 | 5.85 | 5.35 | 0.04 | 1.76 | | |
| 30.00 | 37.20 | | Cum | 1 | 7.20 | 5.85 | 6.40 | 6.13 | 0.04 | 1.62 | | |
| 37.20 | 45.00 | | Cum | 1 | 7.80 | 4.90 | 5.50 | 5.20 | 0.04 | 0.31 | | |
| 45.00 | 46.40 | | Cum | 1 | 1.40 | 5.50 | 5.50 | 5.50 | 0.04 | 3.27 | | |
| 46.40 | 64.00 | | Cum | 1 | 17.60 | 4.20 | 5.10 | 4.65 | 0.04 | 2.68 | | |
| 64.00 | 75.00 | | Cum | 1 | 11.00 | 5.95 | 6.25 | 6.10 | 0.04 | 3.75 | | |
| 75.00 | 90.00 | | Cum | 1 | 15.00 | 6.25 | 6.25 | 6.25 | 0.04 | 3.65 | | |
| 90.00 | 105.00 | | Cum | 1 | 15.00 | 6.25 | 5.90 | 6.08 | 0.04 | 0.71 | | |
| 105.00 | 108.00 | | Cum | 1 | 3.00 | 5.90 | 5.90 | 5.90 | 0.04 | | | |
| | | Vinayak Nagar | | | | | | | | | | |
| | | 6th B Main Road | | | | | | | | | | |
| | | North to South | | | | | | | | | | |
| 0.00 | 9.10 | | Cum | 1 | 9.10 | 5.10 | 4.95 | 5.03 | 0.04 | 1.83 | | |
| 9.10 | 15.00 | | Cum | 1 | 5.90 | 4.40 | 3.95 | 4.18 | 0.04 | 0.99 | | |
| 15.00 | 19.70 | | Cum | 1 | 4.70 | 3.95 | 4.25 | 4.10 | 0.04 | 0.77 | | |
| 19.70 | 30.00 | | Cum | 1 | 10.30 | 4.25 | 4.30 | 4.28 | 0.04 | 1.76 | | |
| 30.00 | 45.00 | | Cum | 1 | 15.00 | 4.30 | 3.45 | 3.88 | 0.04 | 2.33 | | |
| 45.00 | 60.00 | | Cum | 1 | 15.00 | 3.45 | 4.35 | 3.90 | 0.04 | 2.34 | | |
| 60.00 | 75.00 | | Cum | 1 | 15.00 | 4.35 | 4.65 | 4.50 | 0.04 | 2.70 | | |
| 75.00 | 79.80 | | Cum | 1 | 4.80 | 4.65 | 5.15 | 4.90 | 0.04 | 0.94 | | |
| 79.80 | 88.10 | | Cum | 1 | 8.30 | 4.25 | 3.80 | 4.03 | 0.04 | 1.34 | | |
| 88.10 | 90.00 | | Cum | 1 | 1.90 | 4.50 | 3.50 | 4.00 | 0.04 | 0.30 | | |
| 90.00 | 91.90 | | Cum | 1 | 1.90 | 3.50 | 3.55 | 3.53 | 0.04 | 0.27 | | |
| 91.90 | 97.00 | | Cum | 1 | 5.10 | 5.05 | 5.10 | 5.08 | 0.04 | 1.04 | | |
| 97.00 | 99.80 | | Cum | 1 | 2.80 | 4.25 | 4.25 | 4.25 | 0.04 | 0.48 | | |
| 99.80 | 105.00 | | Cum | 1 | 5.20 | 3.55 | 4.25 | 3.90 | 0.04 | 0.81 | | |
| 105.00 | 108.00 | | Cum | 1 | 3.00 | 4.25 | 4.15 | 4.20 | 0.04 | 0.50 | | |
| | | **Hegde Nagara** | | | | | | | | | | |
| | | **Win Field Garden** | | | | | | | | | | |
| | | **5th Cross Road (W1941)** | | | | | | | | | | |
| | | **(From South to North)** | | | | | | | | | | |
| 0.00 | 2.70 | | Cum | 1 | 2.70 | 10.80 | 7.45 | 9.13 | 0.04 | 0.99 | | |
| 2.70 | 15.00 | | Cum | 1 | 12.30 | 7.45 | 6.70 | 7.08 | 0.04 | 3.48 | | |
| 15.00 | 30.00 | | Cum | 1 | 15.00 | 6.70 | 6.65 | 6.68 | 0.04 | 4.01 | | |
| 30.00 | 45.00 | | Cum | 1 | 15.00 | 6.65 | 7.00 | 6.83 | 0.04 | 4.10 | | |
| 45.00 | 60.00 | | Cum | 1 | 15.00 | 7.00 | 7.50 | 7.25 | 0.04 | 4.35 | | |
| 60.00 | 75.00 | | Cum | 1 | 15.00 | 7.50 | 7.00 | 7.25 | 0.04 | 4.35 | | |
| 75.00 | 90.00 | | Cum | 1 | 15.00 | 7.00 | 7.00 | 7.00 | 0.04 | 4.20 | | |
| 90.00 | 105.00 | | Cum | 1 | 15.00 | 7.00 | 6.85 | 6.93 | 0.04 | 4.16 | | |

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು (ಜ್ಯಾ.ವಿ), ಬೃ.ಬೆ.ಮ.ಪಾ.

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು (ಜ್ಯಾ.ವಿ), ಬೃ.ಬೆ.ಮ.ಪಾ.

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು (ಜ್ಯಾ.ವಿ), ಬೃ.ಬೆ.ಮ.ಪಾ.

CIVIL PRO Sig: Date: BANGALORE PMC

Contractor

ಸಹಾಯಕ ಅಭಿಯಂತರರು 23/7/22
ಬಿ.ಬಿ.ಎಂ.ಪಿ ಮಹದೇವಪುರ ಉಪ ವಿಭಾಗ
Assistant Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
Assistant Executive Engineer

| Chainage From | Chainage To | Description of Item | Unit | No | Length (m) | Breadth B1 | Breadth B2 | Breadth Avg B | Depth (m) | Quantity | Rate in RS. | Amount in RS. |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| 105.00 | 120.00 | | Cum | 1 | 15.00 | 6.85 | 6.25 | 6.55 | 0.04 | 3.93 | | |
| 120.00 | 135.00 | | Cum | 1 | 15.00 | 6.25 | 7.05 | 6.65 | 0.04 | 3.99 | | |
| 135.00 | 150.00 | | Cum | 1 | 15.00 | 7.05 | 7.05 | 7.05 | 0.04 | 4.23 | | |
| 150.00 | 165.00 | | Cum | 1 | 15.00 | 7.05 | 7.05 | 7.05 | 0.04 | 4.23 | | |
| 165.00 | 180.00 | | Cum | 1 | 15.00 | 7.05 | 7.05 | 7.05 | 0.04 | 4.23 | | |
| 180.00 | 185.20 | | Cum | 1 | 5.20 | 7.05 | 7.40 | 7.23 | 0.04 | 1.50 | | |
| 185.20 | 188.00 | | Cum | 1 | 2.80 | 7.00 | 12.00 | 9.50 | 0.04 | 1.06 | | |
| 188.00 | 190.50 | | Cum | 1 | 2.50 | 8.00 | 7.90 | 7.95 | 0.04 | 0.80 | | |
| | | **6th Cross Road (W1935)** | | | | | | | | | | |
| | | **(From South to North)** | | | | | | | | | | |
| 0.00 | 2.00 | | Cum | 1 | 2.00 | 7.50 | 5.90 | 6.70 | 0.04 | 0.54 | | |
| 2.00 | 15.00 | | Cum | 1 | 13.00 | 5.90 | 5.95 | 5.93 | 0.04 | 3.08 | | |
| 15.00 | 30.00 | | Cum | 1 | 13.00 | 5.95 | 6.00 | 5.98 | 0.04 | 3.59 | | |
| 30.00 | 45.00 | | Cum | 1 | 15.00 | 6.00 | 5.50 | 5.75 | 0.04 | 3.45 | | |
| 45.00 | 60.00 | | Cum | 1 | 15.00 | 5.50 | 5.35 | 5.43 | 0.04 | 3.26 | | |
| 60.00 | 75.00 | | Cum | 1 | 15.00 | 5.35 | 5.55 | 5.45 | 0.04 | 3.27 | | |
| 75.00 | 90.00 | | Cum | 1 | 15.00 | 5.55 | 5.55 | 5.55 | 0.04 | 3.33 | | |
| 90.00 | 105.00 | | Cum | 1 | 15.00 | 5.55 | 5.60 | 5.58 | 0.04 | 3.35 | | |
| 105.00 | 120.00 | | Cum | 1 | 15.00 | 5.60 | 5.60 | 5.60 | 0.04 | 3.36 | | |
| 120.00 | 135.00 | | Cum | 1 | 15.00 | 5.60 | 5.75 | 5.68 | 0.04 | 3.41 | | |
| 135.00 | 150.00 | | Cum | 1 | 15.00 | 5.75 | 4.85 | 5.30 | 0.04 | 3.18 | | |
| 150.00 | 165.00 | | Cum | 1 | 15.00 | 4.85 | 4.80 | 4.83 | 0.04 | 2.90 | | |
| 165.00 | 180.00 | | Cum | 1 | 15.00 | 4.80 | 6.10 | 5.45 | 0.04 | 3.28 | | |
| 180.00 | 181.50 | | Cum | 1 | 1.50 | 6.10 | 5.40 | 5.75 | 0.04 | 0.35 | | |
| | | **9th Cross Road** | | | | | | | | | | |
| | | **(From South to North)** | | | | | | | | | | |
| 0.00 | 2.80 | | Cum | 1 | 2.80 | 6.90 | 4.90 | 5.90 | 0.04 | 0.66 | | |
| 2.80 | 15.90 | | Cum | 1 | 13.10 | 4.90 | 4.40 | 4.65 | 0.04 | 2.44 | | |
| 15.90 | 30.00 | | Cum | 1 | 14.10 | 4.00 | 5.45 | 4.73 | 0.04 | 2.66 | | |
| 30.00 | 45.00 | | Cum | 1 | 15.00 | 5.45 | 5.60 | 5.53 | 0.04 | 3.32 | | |
| 45.00 | 60.00 | | Cum | 1 | 15.00 | 5.50 | 5.70 | 5.60 | 0.04 | 3.36 | | |
| 60.00 | 75.00 | | Cum | 1 | 15.00 | 5.70 | 5.00 | 5.35 | 0.04 | 3.21 | | |
| 75.00 | 79.90 | | Cum | 1 | 4.90 | 5.00 | 5.10 | 5.05 | 0.04 | 0.99 | | |
| 79.90 | 89.60 | | Cum | 1 | 9.70 | 4.60 | 4.60 | 4.60 | 0.04 | 1.78 | | |
| 89.60 | 90.00 | | Cum | 1 | 0.40 | 4.60 | 5.95 | 5.28 | 0.04 | 0.08 | | |
| 90.00 | 105.00 | | Cum | 1 | 15.00 | 5.95 | 5.75 | 5.85 | 0.04 | 3.51 | | |
| 105.00 | 116.70 | | Cum | 1 | 11.70 | 5.75 | 5.60 | 5.68 | 0.04 | 2.66 | | |
| 116.70 | 126.90 | | Cum | 1 | 10.20 | 4.60 | 4.85 | 4.73 | 0.04 | 1.93 | | |
| 126.90 | 137.90 | | Cum | 1 | 11.00 | 5.70 | 5.80 | 5.75 | 0.04 | 2.53 | | |
| | | MSR Mansion Road | | | | | | | | | | |
| | | (North to South) | | | | | | | | | | |
| 0.00 | 5.80 | | Cum | 1 | 5.80 | 5.75 | 7.15 | 6.45 | 0.04 | 1.50 | | |
| 5.80 | 9.70 | | Cum | 1 | 3.90 | 10.70 | 8.40 | 9.55 | 0.04 | 1.49 | | |
| 9.70 | 15.00 | | Cum | 1 | 5.30 | 8.40 | 8.25 | 8.33 | 0.04 | 1.76 | | |
| 15.00 | 30.00 | | Cum | 1 | 15.00 | 8.25 | 7.40 | 7.83 | 0.04 | 4.70 | | |
| 30.00 | 45.00 | | Cum | 1 | 15.00 | 7.40 | 6.85 | 7.13 | 0.04 | 4.28 | | |
| 45.00 | 50.00 | | Cum | 1 | 5.00 | 6.85 | 7.10 | 6.98 | 0.04 | 1.40 | | |
| | | Chamber | Cum | -1 | 0.64 | Area of Circle=(3.14X0.9²)/4=0.64 | | | 0.04 | -0.03 | 108.50 | |
| | | **Total Executed Quantity** | | | | | | | | 955.93 | | |
| | | **Tender Quantity** | | | | | | | | 1925.14 | | 8158690.00 |
| | | **Now to be paid Quantity** | | | | | | | | 955.93 | 8534.82 | 8158652.00 |

| | |
|---|---|
| Item no. 20 | Road Marking with Hot Applied Thermoplastic Compound with Reflectrising Glass Beads on Bituminous Surface/ Concrete Surface: Providing and laying of hot applied thermoplastic compound 2.5 mm thick including reflectorising glass beads at 250 gms per sqm area, thickness of 2.5 mm is exclusive of surface applied glass beads as per IRC:35 standards specified. The finished surface to be level, uniform and free from streaks and holes complete as per specifications. |
| **Measurements taken on** | |

| | | | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | | Katgenahalli | | | | | | | | | | |
| | | Muneshwara Provision Store | | | | | | | | | | |
| | | Kalidas Layout | | | | | | | | | | |
| | | 3rd Main Road | | | | | | | | | | |
| | | (From North to South) | | | | | | | | | | |
| 0.00 | 15.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 15.00 | 30.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 30.00 | 45.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |

CIVIL Pro Sig..... Date..... BANGALORE

9.00

Contractor PMC

ಸಹಾಯಕ ಅಭಿಯಂತರರು Assistant Engineer ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು Assistant Executive Engineer ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು (ಬ್ಯಾ.ವಿ), ಬೃಹತ್ ಬೆ.ಮ.ಪಾ

CamScanner

| Chainage From | Chainage To | Description of Item | Unit | No | Length (m) | Breadth B1 | Breadth B2 | Breadth Avg B | Depth (m) | Quantity | Rate in RS. | Amount in RS. |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| 45.00 | 60.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 60.00 | 66.40 | | Sqm | 2 | 6.40 | 0.10 | 0.10 | 0.10 | | 1.28 | | |
| 66.40 | 75.00 | | Sqm | 2 | 8.60 | 0.10 | 0.10 | 0.10 | | 1.72 | | |
| 75.00 | 90.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 90.00 | 105.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 105.00 | 113.00 | | Sqm | 2 | 8.00 | 0.10 | 0.10 | 0.10 | | 1.60 | | |
| | | Mk Provision Store Road | | | | | | | | | | |
| | | (From East to West) | | | | | | | | | | |
| 0.00 | 11.20 | | Sqm | 2 | 11.20 | 0.10 | 0.10 | 0.10 | | 2.24 | | |
| 11.20 | 19.60 | | Sqm | 2 | 8.40 | 0.10 | 0.10 | 0.10 | | 1.68 | | |
| 19.60 | 30.00 | | Sqm | 2 | 10.40 | 0.10 | 0.10 | 0.10 | | 2.08 | | |
| 30.00 | 40.20 | | Sqm | 2 | 10.20 | 0.10 | 0.10 | 0.10 | | 2.04 | | |
| 40.20 | 45.00 | | Sqm | 2 | 4.80 | 0.10 | 0.10 | 0.10 | | 0.96 | | |
| 45.00 | 47.50 | | Sqm | 2 | 2.50 | 0.10 | 0.10 | 0.10 | | 0.50 | | |
| 47.50 | 60.00 | | Sqm | 2 | 12.50 | 0.10 | 0.10 | 0.10 | | 2.50 | | |
| 60.00 | 75.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 75.00 | 90.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 90.00 | 105.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 105.00 | 120.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 120.00 | 135.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 135.00 | 150.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 150.00 | 155.00 | | Sqm | 2 | 5.00 | 0.10 | 0.10 | 0.10 | | 1.00 | | |
| | | Cross Road - 1 | | | | | | | | | | |
| | | (From South to North) | | | | | | | | | | |
| 0.00 | 15.00 | | Sqm | 0.5 | 15.00 | 0.10 | 0.10 | 0.10 | | 0.75 | | |
| 15.00 | 30.00 | | Sqm | 0.5 | 15.00 | 0.10 | 0.10 | 0.10 | | 0.75 | | |
| 30.00 | 45.00 | | Sqm | 0.5 | 15.00 | 0.10 | 0.10 | 0.10 | | 0.75 | | |
| 45.00 | 60.00 | | Sqm | 0.5 | 15.00 | 0.10 | 0.10 | 0.10 | | 0.75 | | |
| 60.00 | 75.00 | | Sqm | 0.5 | 15.00 | 0.10 | 0.10 | 0.10 | | 0.75 | | |
| 75.00 | 88.60 | | Sqm | 0.5 | 13.60 | 0.10 | 0.10 | 0.10 | | 0.68 | | |
| | | Cross Road - 2 | | | | | | | | | | |
| | | (From North to South) | | | | | | | | | | |
| 0.00 | 4.30 | | Sqm | 0.5 | 4.30 | 0.10 | 0.10 | 0.10 | | 0.22 | | |
| 4.30 | 15.00 | | Sqm | 0.5 | 10.70 | 0.10 | 0.10 | 0.10 | | 0.54 | | |
| 15.00 | 20.60 | | Sqm | 0.5 | 5.60 | 0.10 | 0.10 | 0.10 | | 0.28 | | |
| 20.60 | 30.00 | | Sqm | 0.5 | 9.40 | 0.10 | 0.10 | 0.10 | | 0.47 | | |
| 30.00 | 40.60 | | Sqm | 0.5 | 10.60 | 0.10 | 0.10 | 0.10 | | 0.53 | | |
| 40.60 | 45.00 | | Sqm | 0.5 | 4.40 | 0.10 | 0.10 | 0.10 | | 0.22 | | |
| 45.00 | 60.00 | | Sqm | 0.5 | 15.00 | 0.10 | 0.10 | 0.10 | | 0.75 | | |
| 60.00 | 75.00 | | Sqm | 0.5 | 15.00 | 0.10 | 0.10 | 0.10 | | 0.75 | | |
| 75.00 | 90.00 | | Sqm | 0.5 | 15.00 | 0.10 | 0.10 | 0.10 | | 0.75 | | |
| 90.00 | 105.00 | | Sqm | 0.5 | 15.00 | 0.10 | 0.10 | 0.10 | | 0.75 | | |
| 105.00 | 120.00 | | Sqm | 0.5 | 15.00 | 0.10 | 0.10 | 0.10 | | 0.75 | | |
| 120.00 | 123.00 | | Sqm | 0.5 | 3.00 | 0.10 | 0.10 | 0.10 | | 0.15 | | |
| | | M S Nagar | | | | | | | | | | |
| | | 11th A Cross/2nd Main Road | | | | | | | | | | |
| | | (From South to North) | | | | | | | | | | |
| 0.00 | 15.00 | | Sqm | 0.5 | 15.00 | 0.10 | 0.10 | 0.10 | | 0.75 | | |
| 15.00 | 30.00 | | Sqm | 0.5 | 15.00 | 0.10 | 0.10 | 0.10 | | 0.75 | | |
| 30.00 | 45.00 | | Sqm | 0.5 | 15.00 | 0.10 | 0.10 | 0.10 | | 0.75 | | |
| 45.00 | 60.00 | | Sqm | 0.5 | 15.00 | 0.10 | 0.10 | 0.10 | | 0.75 | | |
| 60.00 | 65.80 | | Sqm | 0.5 | 5.80 | 0.10 | 0.10 | 0.10 | | 0.29 | | |
| | | 11th Cross Road | | | | | | | | | | |
| | | (From South to North) | | | | | | | | | | |
| 0.00 | 15.00 | | Sqm | 0.5 | 15.00 | 0.10 | 0.10 | 0.10 | | 0.75 | | |
| 15.00 | 30.00 | | Sqm | 0.5 | 15.00 | 0.10 | 0.10 | 0.10 | | 0.75 | | |
| 30.00 | 45.00 | | Sqm | 0.5 | 15.00 | 0.10 | 0.10 | 0.10 | | 0.75 | | |
| 45.00 | 60.00 | | Sqm | 0.5 | 15.00 | 0.10 | 0.10 | 0.10 | | 0.75 | | |
| 60.00 | 70.00 | | Sqm | 0.5 | 10.00 | 0.10 | 0.10 | 0.10 | | 0.50 | | |
| 70.00 | 75.00 | | Sqm | 0.5 | 5.00 | 0.10 | 0.10 | 0.10 | | 0.25 | | |
| 75.00 | 90.00 | | Sqm | 0.5 | 15.00 | 0.10 | 0.10 | 0.10 | | 0.75 | | |
| 90.00 | 105.00 | | Sqm | 0.5 | 15.00 | 0.10 | 0.10 | 0.10 | | 0.75 | | |
| 105.00 | 120.00 | | Sqm | 0.5 | 15.00 | 0.10 | 0.10 | 0.10 | | 0.75 | | |
| 120.00 | 135.00 | | Sqm | 0.5 | 15.00 | 0.10 | 0.10 | 0.10 | | 0.75 | | |

65:22

CIVIL Pro Sign Date BANGALORE

Contractor PMC

ಸಹಾಯಕ ಅಭಿಯಂತರರು Assistant Engineer
ಬಿ.ಬಿ.ಎಂ.ಪಿ ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Assistant Executive Engineer
ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

| Chainage From | Chainage To | Description of Item | Unit | No | Length (m) | Breadth B1 | Breadth B2 | Breadth Avg B | Depth (m) | Quantity | Rate in RS. | Amount in RS. |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| 135.00 | 150.00 | | Sqm | 0.5 | 15.00 | 0.10 | 0.10 | 0.10 | | 0.75 | | |
| 150.00 | 165.00 | | Sqm | 0.5 | 15.00 | 0.10 | 0.10 | 0.10 | | 0.75 | | |
| 165.00 | 168.00 | | Sqm | 0.5 | 3.00 | 0.10 | 0.10 | 0.10 | | 0.15 | | |
| | | 10th Cross Road | | | | | | | | | | |
| | | (From North to South) | | | | | | | | | | |
| 0.00 | 15.00 | | Sqm | 0.5 | 15.00 | 0.10 | 0.10 | 0.10 | | 0.75 | | |
| 15.00 | 30.00 | | Sqm | 0.5 | 15.00 | 0.10 | 0.10 | 0.10 | | 0.75 | | |
| 30.00 | 45.00 | | Sqm | 0.5 | 15.00 | 0.10 | 0.10 | 0.10 | | 0.75 | | |
| 45.00 | 60.00 | | Sqm | 0.5 | 15.00 | 0.10 | 0.10 | 0.10 | | 0.75 | | |
| 60.00 | 75.00 | | Sqm | 0.5 | 15.00 | 0.10 | 0.10 | 0.10 | | 0.75 | | |
| 75.00 | 90.00 | | Sqm | 0.5 | 15.00 | 0.10 | 0.10 | 0.10 | | 0.75 | | |
| 90.00 | 105.00 | | Sqm | 0.5 | 15.00 | 0.10 | 0.10 | 0.10 | | 0.75 | | |
| 105.00 | 108.60 | | Sqm | 0.5 | 3.60 | 0.10 | 0.10 | 0.10 | | 0.18 | | |
| 108.60 | 117.40 | | Sqm | 0.5 | 8.80 | 0.10 | 0.10 | 0.10 | | 0.44 | | |
| 117.40 | 120.00 | | Sqm | 0.5 | 2.60 | 0.10 | 0.10 | 0.10 | | 0.13 | | |
| 120.00 | 135.00 | | Sqm | 0.5 | 15.00 | 0.10 | 0.10 | 0.10 | | 0.75 | | |
| 135.00 | 150.00 | | Sqm | 0.5 | 15.00 | 0.10 | 0.10 | 0.10 | | 0.75 | | |
| 150.00 | 165.00 | | Sqm | 0.5 | 15.00 | 0.10 | 0.10 | 0.10 | | 0.75 | | |
| 165.00 | 167.60 | | Sqm | 0.5 | 2.60 | 0.10 | 0.10 | 0.10 | | 0.13 | | |
| | | 10th A Cross | | | | | | | | | | |
| | | (From North to South) | | | | | | | | | | |
| 0.00 | 15.00 | | Sqm | 0.5 | 15.00 | 0.10 | 0.10 | 0.10 | | 0.75 | | |
| 15.00 | 30.00 | | Sqm | 0.5 | 15.00 | 0.10 | 0.10 | 0.10 | | 0.75 | | |
| 30.00 | 45.00 | | Sqm | 0.5 | 15.00 | 0.10 | 0.10 | 0.10 | | 0.75 | | |
| 45.00 | 60.00 | | Sqm | 0.5 | 15.00 | 0.10 | 0.10 | 0.10 | | 0.75 | | |
| 60.00 | 75.00 | | Sqm | 0.5 | 15.00 | 0.10 | 0.10 | 0.10 | | 0.75 | | |
| 75.00 | 90.00 | | Sqm | 0.5 | 15.00 | 0.10 | 0.10 | 0.10 | | 0.75 | | |
| 90.00 | 105.00 | | Sqm | 0.5 | 15.00 | 0.10 | 0.10 | 0.10 | | 0.75 | | |
| 105.00 | 120.00 | | Sqm | 0.5 | 15.00 | 0.10 | 0.10 | 0.10 | | 0.75 | | |
| 120.00 | 134.70 | | Sqm | 0.5 | 14.70 | 0.10 | 0.10 | 0.10 | | 0.73 | | |
| | | 2nd Main Road | | | | | | | | | | |
| | | (From West to East) | | | | | | | | | | |
| 0.00 | 15.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 15.00 | 30.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 30.00 | 45.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 45.00 | 60.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 60.00 | 75.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 75.00 | 90.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 90.00 | 105.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 105.00 | 114.30 | | Sqm | 2 | 9.30 | 0.10 | 0.10 | 0.10 | | 1.86 | | |
| 114.30 | 129.30 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 129.30 | 144.30 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 144.30 | 159.30 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 159.30 | 174.30 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 174.30 | 189.30 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 189.30 | 192.60 | | Sqm | 2 | 3.30 | 0.10 | 0.10 | 0.10 | | 0.66 | | |
| | | 2nd Main Road To M S | | | | | | | | | | |
| | | (From West to East) | | | | | | | | | | |
| 0.00 | 15.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 15.00 | 30.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 30.00 | 33.70 | | Sqm | 2 | 3.70 | 0.10 | 0.10 | 0.10 | | 0.74 | | |
| | | (From South to North) | | | | | | | | | | |
| 0.00 | 15.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 15.00 | 30.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 30.00 | 45.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 45.00 | 60.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 60.00 | 75.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 75.00 | 90.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 90.00 | 105.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 105.00 | 120.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 120.00 | 135.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 135.00 | 150.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 150.00 | 165.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 165.00 | 180.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |

98.03

CIVIL Dro Sig..... Date..... BANGALORE PMC

Contractor

Assistant Engineer

Assistant Executive Engineer

| Chainage From | Chainage To | Description of Item | Unit | No | Length (m) | Breadth B1 | Breadth B2 | Breadth Avg B | Depth (m) | Quantity | Rate in RS. | Amount in RS. |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| 180.00 | 195.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 195.00 | 197.80 | | Sqm | 2 | 2.80 | 0.10 | 0.10 | 0.10 | | 0.56 | | |
| | | (From East to West) | | | | | | | | | | |
| 0.00 | 15.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 15.00 | 30.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 30.00 | 45.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 45.00 | 49.80 | | Sqm | 2 | 4.80 | 0.10 | 0.10 | 0.10 | | 0.96 | | |
| 49.80 | 51.90 | | Sqm | 2 | 2.10 | 0.10 | 0.10 | 0.10 | | 0.42 | | |
| | | 3A Cross Road | | | | | | | | | | |
| | | (From East to West) | | | | | | | | | | |
| 0.00 | 15.00 | | Sqm | 0.5 | 15.00 | 0.10 | 0.10 | 0.10 | | 0.75 | | |
| 15.00 | 30.00 | | Sqm | 0.5 | 15.00 | 0.10 | 0.10 | 0.10 | | 0.75 | | |
| 30.00 | 41.40 | | Sqm | 0.5 | 11.40 | 0.10 | 0.10 | 0.10 | | 0.57 | | |
| 41.40 | 44.50 | | Sqm | 0.5 | 3.10 | 0.10 | 0.10 | 0.10 | | 0.16 | | |
| | | 5th Cross Road | | | | | | | | | | |
| | | (From North to South) | | | | | | | | | | |
| 0.00 | 3.40 | | Sqm | 0.5 | 3.40 | 0.10 | 0.10 | 0.10 | | 0.17 | | |
| 3.40 | 15.00 | | Sqm | 0.5 | 11.60 | 0.10 | 0.10 | 0.10 | | 0.58 | | |
| 15.00 | 30.00 | | Sqm | 0.5 | 15.00 | 0.10 | 0.10 | 0.10 | | 0.75 | | |
| 30.00 | 45.00 | | Sqm | 0.5 | 15.00 | 0.10 | 0.10 | 0.10 | | 0.75 | | |
| 45.00 | 56.60 | | Sqm | 0.5 | 11.60 | 0.10 | 0.10 | 0.10 | | 0.58 | | |
| | | **Defence Colony** | | | | | | | | | | |
| | | **6th Main Road** | | | | | | | | | | |
| | | **(From North to South)** | | | | | | | | | | |
| 0.00 | 15.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 15.00 | 30.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 30.00 | 40.10 | | Sqm | 2 | 10.10 | 0.10 | 0.10 | 0.10 | | 2.02 | | |
| 40.10 | 43.70 | | Sqm | 2 | 3.60 | 0.10 | 0.10 | 0.10 | | 0.72 | | |
| 43.70 | 45.00 | | Sqm | 2 | 1.30 | 0.10 | 0.10 | 0.10 | | 0.26 | | |
| 45.00 | 60.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 60.00 | 75.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 75.00 | 90.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 90.00 | 105.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 105.00 | 110.80 | | Sqm | 2 | 5.80 | 0.10 | 0.10 | 0.10 | | 1.16 | | |
| | | **8th Main Road** | | | | | | | | | | |
| | | **(From East to West)** | | | | | | | | | | |
| 0.00 | 15.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 15.00 | 30.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 30.00 | 45.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 45.00 | 60.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 60.00 | 75.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 75.00 | 90.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 90.00 | 105.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 105.00 | 120.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 120.00 | 131.00 | | Sqm | 2 | 11.00 | 0.10 | 0.10 | 0.10 | | 2.20 | | |
| | | **Cross Road 2** | | | | | | | | | | |
| | | **(From East to West)** | | | | | | | | | | |
| 0.00 | 15.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 15.00 | 30.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 30.00 | 31.50 | | Sqm | 2 | 1.50 | 0.10 | 0.10 | 0.10 | | 0.30 | | |
| | | **Cross Road 1** | | | | | | | | | | |
| | | **(From East to West)** | | | | | | | | | | |
| 0.00 | 15.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 15.00 | 29.50 | | Sqm | 2 | 14.50 | 0.10 | 0.10 | 0.10 | | 2.90 | | |
| | | **Nithish Central Park Road** | | | | | | | | | | |
| | | **(From North to South)** | | | | | | | | | | |
| 0.00 | 15.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 15.00 | 21.40 | | Sqm | 2 | 6.40 | 0.10 | 0.10 | 0.10 | | 1.28 | | |
| 21.40 | 29.60 | | Sqm | 2 | 8.20 | 0.10 | 0.10 | 0.10 | | 1.64 | | |
| 29.60 | 30.00 | | Sqm | 2 | 0.40 | 0.10 | 0.10 | 0.10 | | 0.08 | | |
| 30.00 | 45.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 45.00 | 60.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 60.00 | 75.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 75.00 | 80.00 | | Sqm | 2 | 5.00 | 0.10 | 0.10 | 0.10 | | 1.00 | | |
| 80.00 | 83.70 | | Sqm | 2 | 3.70 | 0.10 | 0.10 | 0.10 | | 0.74 | | |

CIVIL Pro Sig..... Date..... BANGALORE PMC

24/07

96.30

Contractor

Assistant Engineer

Assistant executive Engineer

| Chainage From | Chainage To | Description of Item | Unit | No | Length (m) | Breadth B1 | Breadth B2 | Breadth Avg B | Depth (m) | Quantity | Rate in RS. | Amount in RS. |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| 83.70 | 87.60 | | Sqm | 2 | 3.90 | 0.10 | 0.10 | 0.10 | | 0.78 | | |
| 87.60 | 93.20 | | Sqm | 2 | 5.60 | 0.10 | 0.10 | 0.10 | | 1.12 | | |
| 93.20 | 96.20 | | Sqm | 2 | 3.00 | 0.10 | 0.10 | 0.10 | | 0.60 | | |
| | | **Anand Nagar** | | | | | | | | | | |
| | | **1st Cross Road** | | | | | | | | | | |
| | | **Royal ACE Road** | | | | | | | | | | |
| | | **(From North to South)** | | | | | | | | | | |
| 0.00 | 15.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 15.00 | 22.80 | | Sqm | 2 | 7.80 | 0.10 | 0.10 | 0.10 | | 1.56 | | |
| 22.80 | 32.00 | | Sqm | 2 | 9.20 | 0.10 | 0.10 | 0.10 | | 1.84 | | |
| 32.00 | 45.00 | | Sqm | 2 | 13.00 | 0.10 | 0.10 | 0.10 | | 2.60 | | |
| 45.00 | 60.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 60.00 | 75.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 75.00 | 90.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 90.00 | 95.10 | | Sqm | 2 | 5.10 | 0.10 | 0.10 | 0.10 | | 1.02 | | |
| | | **7th Main Road** | | | | | | | | | | |
| | | **(From North to South)** | | | | | | | | | | |
| 0.00 | 15.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 15.00 | 17.40 | | Sqm | 2 | 2.40 | 0.10 | 0.10 | 0.10 | | 0.48 | | |
| 17.40 | 26.70 | | Sqm | 2 | 9.30 | 0.10 | 0.10 | 0.10 | | 1.86 | | |
| 26.70 | 41.70 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 41.70 | 45.10 | | Sqm | 2 | 3.40 | 0.10 | 0.10 | 0.10 | | 0.68 | | |
| 45.10 | 60.00 | | Sqm | 2 | 14.90 | 0.10 | 0.10 | 0.10 | | 2.98 | | |
| 60.00 | 75.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 75.00 | 83.70 | | Sqm | 2 | 8.70 | 0.10 | 0.10 | 0.10 | | 1.74 | | |
| 83.70 | 98.70 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 98.70 | 100.40 | | Sqm | 2 | 1.70 | 0.10 | 0.10 | 0.10 | | 0.34 | | |
| 100.40 | 104.10 | | Sqm | 2 | 3.70 | 0.10 | 0.10 | 0.10 | | 0.74 | | |
| | | **2nd Cross** | | | | | | | | | | |
| | | **(From North to South)** | | | | | | | | | | |
| 0.00 | 15.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 15.00 | 30.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 30.00 | 45.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 45.00 | 60.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 60.00 | 69.30 | | Sqm | 2 | 9.30 | 0.10 | 0.10 | 0.10 | | 1.86 | | |
| 69.30 | 77.50 | | Sqm | 2 | 8.20 | 0.10 | 0.10 | 0.10 | | 1.64 | | |
| 77.50 | 90.00 | | Sqm | 2 | 12.50 | 0.10 | 0.10 | 0.10 | | 2.50 | | |
| 90.00 | 96.40 | | Sqm | 2 | 6.40 | 0.10 | 0.10 | 0.10 | | 1.28 | | |
| | | **1st Cross Road** | | | | | | | | | | |
| | | **(From East to West)** | | | | | | | | | | |
| 0.00 | 15.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 15.00 | 25.40 | | Sqm | 2 | 10.40 | 0.10 | 0.10 | 0.10 | | 2.08 | | |
| | | 8th Main Road | | | | | | | | | | |
| | | North to South | | | | | | | | | | |
| 0.00 | 15.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 15.00 | 19.40 | | Sqm | 2 | 4.40 | 0.10 | 0.10 | 0.10 | | 0.88 | | |
| 19.40 | 30.00 | | Sqm | 2 | 10.60 | 0.10 | 0.10 | 0.10 | | 2.12 | | |
| 30.00 | 37.20 | | Sqm | 2 | 7.20 | 0.10 | 0.10 | 0.10 | | 1.44 | | |
| 37.20 | 45.00 | | Sqm | 2 | 7.80 | 0.10 | 0.10 | 0.10 | | 1.56 | | |
| 45.00 | 46.40 | | Sqm | 2 | 1.40 | 0.10 | 0.10 | 0.10 | | 0.28 | | |
| 46.40 | 64.00 | | Sqm | 2 | 17.60 | 0.10 | 0.10 | 0.10 | | 3.52 | | |
| 64.00 | 75.00 | | Sqm | 2 | 11.00 | 0.10 | 0.10 | 0.10 | | 2.20 | | |
| 75.00 | 90.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 90.00 | 105.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 105.00 | 108.00 | | Sqm | 2 | 3.00 | 0.10 | 0.10 | 0.10 | | 0.60 | | |
| | | Vinayak Nagar | | | | | | | | | | |
| | | 6th B Main Road | | | | | | | | | | |
| | | North to South | | | | | | | | | | |
| 0.00 | 9.10 | | Sqm | 2 | 9.10 | 0.10 | 0.10 | 0.10 | | 1.82 | | |
| 9.10 | 15.00 | | Sqm | 2 | 5.90 | 0.10 | 0.10 | 0.10 | | 1.18 | | |
| 15.00 | 19.70 | | Sqm | 2 | 4.70 | 0.10 | 0.10 | 0.10 | | 0.94 | | |
| 19.70 | 30.00 | | Sqm | 2 | 10.30 | 0.10 | 0.10 | 0.10 | | 2.06 | | |
| 30.00 | 45.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 45.00 | 60.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |

100.50

CIVIL Pro Sig..... Date..... BANGALORE

Contractor

Assistant Engineer

Assistant Executive Engineer

| Chainage From | Chainage To | Description of Item | Unit | No | Length (m) | Breadth B1 | Breadth B2 | Breadth Avg B | Depth (m) | Quantity | Rate in RS. | Amount in RS. |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| 60.00 | 75.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 75.00 | 79.80 | | Sqm | 2 | 4.80 | 0.10 | 0.10 | 0.10 | | 0.96 | | |
| 79.80 | 88.10 | | Sqm | 2 | 8.30 | 0.10 | 0.10 | 0.10 | | 1.66 | | |
| 88.10 | 90.00 | | Sqm | 2 | 1.90 | 0.10 | 0.10 | 0.10 | | 0.38 | | |
| 90.00 | 91.90 | | Sqm | 2 | 1.90 | 0.10 | 0.10 | 0.10 | | 0.38 | | |
| 91.90 | 97.00 | | Sqm | 2 | 5.10 | 0.10 | 0.10 | 0.10 | | 1.02 | | |
| 97.00 | 99.80 | | Sqm | 2 | 2.80 | 0.10 | 0.10 | 0.10 | | 0.56 | | |
| 99.80 | 105.00 | | Sqm | 2 | 5.20 | 0.10 | 0.10 | 0.10 | | 1.04 | | |
| 105.00 | 108.00 | | Sqm | 2 | 3.00 | 0.10 | 0.10 | 0.10 | | 0.60 | 459.60 | |
| | | Total Executed Quantity | | | | | | | | 378.44 | | |
| | | Tender Quantity | | | | | | | | 1446.08 | | |
| | | Now to be paid Quantity | | | | | | | | 378.44 | 459.29 | 173814.00 |
| | | | | | | | | | | | Sub Total | 30770264.00 |
| | | | | | | | | | | | GST @18% | 5538648.00 |
| | | | | | | | | | | | TOTAL AMOUNT | 36308912.00 |

30770484.00
5538687.00
36309171.00
3630 8000.00
Roundoff.

CIVIL Pro
Sig.....
Date.....
BANGALORE

Contractor

PMC

Assistant Engineer

Assistant Executive Engineer